

Improvements to Children's Wharf Park

May 16, 2018

Developer: Boston Parks and Recreation Department

General Contractor: MacKay Construction Services

Construction Cost: \$6,394,841.00 Construction Period: 9/11/17 – 11/25/18

Construction Monitor: Claudette Austin

BRJP Goals: 50% Resident 25% People of Color 10% Female

Project Description:

This project is located at 35 Sleeper Street – Boston, MA 02201. Scope of work consist of furnishing all labor, materials and equipment necessary to construct a new park and playground, including accessible playground, water play, safety surfacing, site furnishing, lighting, site remediation and planting.

Boston Employment Commission Project Review

I. Overall Numerical Compliance

Report Run Date: 05/10/18

Includes Work Records from: 09/09/17 – 05/05/18

| # Workhours | # Workers | # Contractors | % Residents | % People of Color | % Female |
|-------------|-----------|---------------|-------------|-------------------|----------|
| 9,738 | 51 | 2 | 31% | 37% | 11% |

II. Numerical Compliance by Major Trades

Report Run Date: 05/10/18

Includes Work Records from: 09/09/17 – 05/05/18

| Trade | # of Work hours | # of Workers | % Resident | % People of Color | % Female |
|---------------------|-----------------|--------------|------------|-------------------|----------|
| Laborer | 3,759 | 11 | 51% | 54% | 0% |
| Equip. Oper. | 2,346 | 9 | 0 | 8% | 0% |
| Carpenter | 2,526 | 12 | 42% | 58% | 41% |
| Iron Worker | 848 | 5 | 0% | 9% | 0% |
| Piledriver | 114 | 7 | 0% | 14% | 14% |

III. Numerical Compliance by Major Contractor

Report Run Date: 05/10/18

Includes Work Records from: 09/09/17 – 05/05/18

| Contractor | # of Wrkhrs | # of Workers | % Resident | % People of Color | % Female |
|--|--------------|--------------|------------|-------------------|------------|
| Mackay Co. | 9,560 | 40 | 31% | 37% | 11% |
| Mackay Companies employs carpenters, cement finisher, equipment operators, iron workers, laborers, masons and a plasterer. | | | | | |
| Allied Pile Driving | 178 | 11 | 0% | 18% | 9% |
| Allied Pile Driving employs equipment operators, pile drivers and oilers. | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

Boston Employment Commission Project Review

BRJP Highlights and Concerns:

- This project had a special presentation at the November 2017 BEC Mtg.
- Since November 2017 overall:
 - Workhours increase from 1,432 to **9,738**
 - **Boston Resident #’s** increase from 28% to **31%**
 - **People of Color #’s** increase from 31% to **37%**
 - **Female #’s** increase from 3% to **11%**
- Construction is now about 30% complete.
- Mackay Companies (GC) performed 90% of the total workhours reported and is currently exceeding the standards for people of color (37%) and women (11%) – their Boston Residents (31%) performance needs improvement.
- The overall average submission time for the weekly reports is 9 days.
- 3 of 5 Boston Resident workers are not yet verified.
- See attached compliance documentation from Mackay Companies.

Also included in the attachments is the BRJP history for P J Dionne (plumbing), McDonald Electric and Xquisite Landscaping who will be starting work within the next 3 months.

RECOMMENDATIONS: The BRJP Office recommends that MacKay Companies -

Coordinate with BRJP Monitor to schedule preconstruction meeting with new subcontractors coming on site.

Consider outreach efforts (to Jobs Bank, Building Pathways, Youth Build Boston) to address low Boston Resident performance.

Provide substantive documentation of efforts, addressing low performance.

Provide outstanding Boston Resident verifications.

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by contractor*
- PROJECT STATISTICAL REPORT *by trade*
- CONSTRUCTION SCHEDULE (included in MacKay's letter)
- LIST OF CONTRACTORS ON PROJECT (included in Mackay's letter)
- BEST FAITH EFFORTS DOCUMENTATION
 - Mackay's letter – received 12/2/17
- HISTORY REPORT FOR CONTRACTORS
 - Mackay Companies
 - Allied Pile Driving (work completed)
 - PJ Dionne (plumbing sub)
 - McDonald Electric (electrical sub)
 - Xquisite Landscaping (landscaping sub)

PROJECT STATISTICAL REPORT

42173 CHILDREN'S WHARF PARK IMPROVEMENTS -- ID: 10111 Award Dept: PAR Const Cost: \$6,394,841.00 Neigh: DOWNT
 GC: MACKAY COMPANIES -- ID: 11268
 Date Range: 01/01/2015 - 05/10/2018

Worked on Project

BRJP Report #8

| Company | Start Date | End Date | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|---------------------------------|--------------------|------------|-------------|------------------|---------------|----------------|-------|------|-----|------|
| ALLIED PILE DRIVING INC. | | | | | | | | | | |
| | 10/21/2017 | 10/21/2017 | | | | | | | | |
| 10 | Equipment Operator | | 48.0 | 0.0 0.0% | 16.0 33.3% | 0.0 0.0% | 3 | 0 | 1 | 0 |
| 18 | Oiler | | 16.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |
| 20 | Piledriver | | 114.0 | 0.0 0.0% | 16.0 14.0% | 16.0 14.0% | 7 | 0 | 1 | 1 |
| | Totals: | | 178.0 | 0.0 0.0% | 32.0 18.0% | 16.0 9.0% | 11 | 0 | 2 | 1 |
| MACKAY COMPANIES | | | | | | | | | | |
| | 09/09/2017 | 05/05/2018 | | | | | | | | |
| 03 | Carpenter | | 2,526.0 | 1,064.0 42.1% | 1,474.0 58.4% | 1,024.0 40.5% | 12 | 3 | 4 | 1 |
| 04 | Cement Finisher | | 8.0 | 0.0 0.0% | 8.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |
| 10 | Equipment Operator | | 2,297.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 6 | 0 | 0 | 0 |
| 14 | Iron Worker | | 848.0 | 0.0 0.0% | 80.0 9.4% | 0.0 0.0% | 5 | 0 | 1 | 0 |
| 15 | Laborer | | 3,758.5 | 1,917.0 51.0% | 2,009.0 53.5% | 0.0 0.0% | 11 | 2 | 6 | 0 |
| 16 | Mason | | 113.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 4 | 0 | 0 | 0 |
| 22 | Plasterer | | 8.0 | 0.0 0.0% | 8.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |
| | Totals: | | 9,559.5 | 2,981.0 31.2% | 3,579.0 37.4% | 1,024.0 10.7% | 40 | 5 | 13 | 1 |
| Project Totals: | | | 9,737.5 | 2,981.0 30.6% | 3,611.0 37.1% | 1,040.0 10.7% | 51 | 5 | 15 | 2 |

42173 CHILDRENS WHARF PARK IMPROVEMENTS -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE

5/10/2018 9:00:41 AM

GC: MACKAY COMPANIES -- ID: 11268

PAGE 1
BRIP Report #7

Date Range: 01/01/2015 - 05/10/2018

| | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps | Resident | POC | Female |
|--|-------------|------------------|-------------|----------------|------|----------|-----|--------|
|--|-------------|------------------|-------------|----------------|------|----------|-----|--------|

Carpenter

| | | | | | | | | |
|------------------------------|---------|---------------|---------------|---------------|----|---|---|---|
| Contractor: MACKAY COMPANIES | 2,526.0 | 1,064.0 42.1% | 1,474.0 58.4% | 1,024.0 40.5% | 12 | 3 | 4 | 1 |
| Trade Totals | 2,526.0 | 1,064.0 42.1% | 1,474.0 58.4% | 1,024.0 40.5% | 12 | 3 | 4 | 1 |

Cement Finisher

| | | | | | | | | |
|------------------------------|-----|----------|------------|----------|---|---|---|---|
| Contractor: MACKAY COMPANIES | 8.0 | 0.0 0.0% | 8.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |
| Trade Totals | 8.0 | 0.0 0.0% | 8.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |

Equipment Operator

| | | | | | | | | |
|--------------------------------------|---------|----------|------------|----------|---|---|---|---|
| Contractor: ALLIED PILE DRIVING INC. | 48.0 | 0.0 0.0% | 16.0 33.3% | 0.0 0.0% | 3 | 0 | 1 | 0 |
| Contractor: MACKAY COMPANIES | 2,297.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 6 | 0 | 0 | 0 |
| Trade Totals | 2,345.5 | 0.0 0.0% | 16.0 0.7% | 0.0 0.0% | 9 | 0 | 1 | 0 |

Iron Worker

| | | | | | | | | |
|------------------------------|-------|----------|-----------|----------|---|---|---|---|
| Contractor: MACKAY COMPANIES | 848.0 | 0.0 0.0% | 80.0 9.4% | 0.0 0.0% | 5 | 0 | 1 | 0 |
| Trade Totals | 848.0 | 0.0 0.0% | 80.0 9.4% | 0.0 0.0% | 5 | 0 | 1 | 0 |

Laborer

| | | | | | | | | |
|------------------------------|---------|---------------|---------------|----------|----|---|---|---|
| Contractor: MACKAY COMPANIES | 3,758.5 | 1,917.0 51.0% | 2,009.0 53.5% | 0.0 0.0% | 11 | 2 | 6 | 0 |
| Trade Totals | 3,758.5 | 1,917.0 51.0% | 2,009.0 53.5% | 0.0 0.0% | 11 | 2 | 6 | 0 |

Mason

| | | | | | | | | |
|------------------------------|-------|----------|----------|----------|---|---|---|---|
| Contractor: MACKAY COMPANIES | 113.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 4 | 0 | 0 | 0 |
| Trade Totals | 113.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 4 | 0 | 0 | 0 |

42173 CHILDRENS WHARF PARK IMPROVEMENTS -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE

5/10/2018 9:00:41 AM

GC: MACKAY COMPANIES -- ID: 11268

PAGE 2

Date Range: 01/01/2015 - 05/10/2018

BRIP Report #7

| | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Empls | Resident | POC | Female |
|--|-------------|------------------|-------------|----------------|-------|----------|-----|--------|
|--|-------------|------------------|-------------|----------------|-------|----------|-----|--------|

| | | | | | | | | |
|--------------------------------------|------|----------|----------|----------|---|---|---|---|
| Oiler | | | | | | | | |
| Contractor: ALLIED PILE DRIVING INC. | 16.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |
| Trade Totals | 16.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |

| | | | | | | | | |
|--------------------------------------|-------|----------|------------|------------|---|---|---|---|
| Piledriver | | | | | | | | |
| Contractor: ALLIED PILE DRIVING INC. | 114.0 | 0.0 0.0% | 16.0 14.0% | 16.0 14.0% | 7 | 0 | 1 | 1 |
| Trade Totals | 114.0 | 0.0 0.0% | 16.0 14.0% | 16.0 14.0% | 7 | 0 | 1 | 1 |

| | | | | | | | | |
|------------------------------|-----|----------|------------|----------|---|---|---|---|
| Plasterer | | | | | | | | |
| Contractor: MACKAY COMPANIES | 8.0 | 0.0 0.0% | 8.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |
| Trade Totals | 8.0 | 0.0 0.0% | 8.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |

| | | | | | | | | |
|-----------------------|---------|---------------|---------------|---------------|----|---|----|---|
| PROJECT TOTALS | 9,737.5 | 2,981.0 30.6% | 3,611.0 37.1% | 1,040.0 10.7% | 51 | 5 | 15 | 2 |
|-----------------------|---------|---------------|---------------|---------------|----|---|----|---|



Kim Odom
BEC Coordinator
Mayor's Office of Economic Development
Boston Employment Commission
26 Court Street, 7th Floor
Boston, Ma 02108

Re: Improvements to Children's Wharf Park

Dear Ms. Odom

MacKay Construction Services, Inc. is writing you today to address requests set forth during our hearing on 11/15/17 with the Boston Employment Commission.

Three requests were made during the hearing that were answered at the time and were requested to be placed on our letterhead and further reviewed. Below these requests are presented in bullet form with their corresponding response.

Request #1: Provide buyout list by trade, identify any MBE's, WBE's and VBE's

Response to Request #1: Below is a list of Sub-Contractors that have been contracted for the construction along with our long term selected vendor's.

Please note: MacKay is signatory to the following Unions – Local 4 - Operators, New England Carpenters – Manpower from Various Unions, Local 7 – Ironworkers, Laborers – Manpower from Various Unions, Local 534 – Cement Finishers and Local 3 – Masons and Waterproofers. MacKay will self-perform 87.1% of the valued \$6,394,841.00 contract. The following sub-contractors account for 12.9% of the overall project. We require our sub-contractors to employ Union workforces as well.

PJ Dionne Mechanical – Plumbing
McDonald Electric – Electrical
Allied Pile Driving – Pile Installation
Bay State Water and Sewer – Drainage Supplier – WBE
Boston Bridge and Steel – Misc Metals/Steel Supplier – NWBOC WBE Certified and Hubzone
Aggregate Industries – Concrete Supplier

The rest of the scope will be self-performed by MacKay Construction

Request #2: Workforce Projections for Next Quarter (1/1/18 – 3/31/18) for PJ Dionne and McDonald Electric.

Response to Request #2: Please see attached schedule. This schedule was updated for our weekly scheduled project meetings dated 11/30/17. Per the attached project schedule, the following sub-contractors are not scheduled to work on the park project during these dates requested. We do not show PJ Dionne until 6/27/18 for providing water to the irrigation system and water play features. We do not show McDonald Electric until 8/5/18 for conduit installation for new pathway lighting.



Request #3: Letter from MacKay (on company letterhead) showing how you will improve Boston Resident and Female Participation.

Response to Request #3: MacKay takes the BRJP set forth goals seriously and always makes a good faith effort to achieve these goals. This is an important priority to the President of the company being an East Boston resident himself. As stated above, MacKay employs a fully union work force and makes requests for qualified manpower as needed through the Union Halls. Our requests always involve asking for a Boston Resident, Minority and Female first to all of our Union halls. Historically, MacKay has as an average for Resident Hours since 2009 of 16.7% with projects highs of 22.3%. Historical data for Female is an average of 6.4% with highs of 13.8%. Finally, with regards to our Minorities numbers. MacKay has a historical average of 43.6% with highs of 64.5%. These numbers were looked over at the hearing and I would like to show that almost half of our work force and key personal are made up of Minorities. Nevertheless, we strive to improve ourselves and to involve the community, minorities and females more in our workforce to allow for a well-rounded work environment. MacKay currently has three to four employees working on site for this quarter. Two of the three workers are Boston Residents, one of them being a Minority. As the project ramps up, we plan on placing earlier requests to the business agent's to better coordinate getting qualified personal to fulfill our BRJP goals. We also enforce the BRJP obligations on to our sub-contractor's and attach our contract and obligations to their sub-contract agreement. This allows us to withhold payment if a good faith effort has not been fulfilled by the sub-contractor. All the requirements are discussed at our sub-contractors kick off meetings. Another opportunity that we are going to look into and hope to incorporate is involving Youthbuild with our project. Boston Park's has worked with them in the past to encourage the younger generation to be more involved in park development. We plan on taking the steps to see what this organization and MacKay can do to work together to help achieve our goals.

In closing, MacKay appreciates and is opening to having a future meeting with Claudette to see what resources are available through the BRJP office. We would also like to state both our office in the Boston Children's Museum Building and our other office Located in the Schrafft's Building in Charlestown has an open door policy for job applicants.

If you have any further questions or comments, please feel free to reach out to me anytime.

Sincerely,

Kyle Annutto
Project Manager

Cell: 781-760-1885
Email: Kannutto@mackaycompanies.com



Martin's Park Project Schedule



| ID | Task Mode | Task Name | Duration | Start | Finish | Quarter | 1st Quarter | 2nd Quarter | 3rd Quarter | 4th Quarter | 1st Q | | | | | | | | | | | | | |
|----|---|-----------|--------------|--------------|-------------|---------|-------------|-------------|-------------|-------------|-------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|
| | | | | | | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | |
| 1 | Project Mobilization and Site Prep | 12 days | Sat 9/9/17 | Mon 9/25/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 2 | Set Mobilization and Fencing | 1 day | Sat 9/9/17 | Sat 9/9/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 3 | Contract Hold | 3 days | Mon 9/11/17 | Wed 9/13/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 4 | Notice to Proceed/Contract | 1 day | Tue 9/12/17 | Tue 9/12/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 5 | Site Prep and Site Demolition | 10 days | Wed 9/13/17 | Tue 9/26/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 6 | National Grid Gas - Gas Line Disconnect | 1 day | Thu 9/21/17 | Thu 9/21/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 7 | Set Control and Layout | 5 days | Thu 9/21/17 | Wed 9/27/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 8 | Pile Driving | 25 days | Tue 9/26/17 | Mon 10/30/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 9 | Pile Driver Mobilization | 4 days | Mon 9/25/17 | Thu 9/28/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 10 | Pile Delivery Date | 1 day | Fri 9/29/17 | Fri 9/29/17 | 3rd Quarter | | | | | | | | | | | | | | | | | | | |
| 11 | Dynamic Testing | 2 days | Mon 10/2/17 | Tue 10/3/17 | 4th Quarter | | | | | | | | | | | | | | | | | | | |
| 12 | Pile Driving | 14 days | Wed 10/4/17 | Mon 10/23/17 | 4th Quarter | | | | | | | | | | | | | | | | | | | |
| 13 | Concrete Wall Mock-up | 13 days | Tue 10/10/17 | Thu 10/12/17 | 4th Quarter | | | | | | | | | | | | | | | | | | | |

Project Pre-Lim Schedule_9_19
Date: Sat 12/2/17

Task: Inactive Milestone

Milestone Summary: Project Summary

Task Summary: Inactive Task

Inactive Milestone Summary: Inactive Milestone

Manual Task Summary: Manual Summary

Manual Summary Rollup: Manual Summary

Start-only: Start-only

Finish-only: Finish-only

External Tasks: External Milestone

Deadline: Progress

Manual Progress: Manual Progress



Martin's Park Project Schedule



| ID | Task Mode | Task Name | Duration | Start | Finish | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | 1st Q | 2nd Q | 3rd Q | 4th Q | 1st Q | |
|----|-----------|---|----------|--------------|--------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-------|-------|-------|-------|-------|--|
| 14 | ✓ | Cut and Strand Pile | 10 days | Thu 10/12/17 | Wed 10/25/17 | | | | | | | | | | | | | | | | | | |
| 15 | ✗ | Pile Driver De-Mob | 3 days | Thu 10/26/17 | Mon 10/30/17 | | | | | | | | | | | | | | | | | | |
| 16 | ✗ | Site Utilities and Sub Grade Install | 123 days | Tue 10/31/17 | Thu 4/19/18 | | | | | | | | | | | | | | | | | | |
| 17 | ✗ | Utility Redesign | 17 days | Thu 11/9/17 | Fri 12/1/17 | | | | | | | | | | | | | | | | | | |
| 18 | ✗ | Graywater Tank Removal | 3 days | Mon 11/20/17 | Wed 11/22/17 | | | | | | | | | | | | | | | | | | |
| 19 | ✗ | Utility Removals | 5 days | Mon 12/4/17 | Fri 12/8/17 | | | | | | | | | | | | | | | | | | |
| 20 | ✗ | Excavate and Install Deep Drainage Lines and Structures | 20 days | Mon 12/11/17 | Fri 1/5/18 | | | | | | | | | | | | | | | | | | |
| 21 | ✗ | Set and Place Geofoam Layer - First Lift/Existing | 20 days | Mon 1/8/18 | Fri 2/2/18 | | | | | | | | | | | | | | | | | | |
| 22 | ✗ | Form Bridge Abutment | 14 days | Sun 2/18/18 | Wed 3/7/18 | | | | | | | | | | | | | | | | | | |
| 23 | ✗ | Form Ship Foundation | 6 days | Sun 3/11/18 | Fri 3/16/18 | | | | | | | | | | | | | | | | | | |
| 24 | ✗ | Form Seat Walls Along Boardwalk | 15 days | Sun 3/25/18 | Thu 4/12/18 | | | | | | | | | | | | | | | | | | |
| 25 | ✗ | Form Seat Walls Cosmo Area | 10 days | Sun 4/15/18 | Thu 4/26/18 | | | | | | | | | | | | | | | | | | |

Project: Pre-Lim Schedule_9_19
Date: Sat 12/2/17

| Task | Inactive Summary | External Tasks |
|--------------------|------------------|--------------------|
| Milestone Split | Manual Task | External Milestone |
| Project Summary | Duration-only | Deadline Progress |
| Inactive Task | Manual Summary | Manual Progress |
| Inactive Milestone | Start-only | |
| | Finish-only | |



Martin's Park Project Schedule



| ID | Task Mode | Task Name | Duration | Start | Finish | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | 1st Q |
|----|-----------|--|----------|--------------|--------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-------|
| 26 | ✦ | Set and Place Geofoam Layer - Second Lift/Hill | 35 days | Sun 4/15/18 | Thu 5/31/18 | | | | | | | | | | | | | |
| 27 | ✦ | Utility Placement - Drainage Placement | 10 days | Sun 6/3/18 | Thu 6/14/18 | | | | | | | | | | | | | |
| 28 | ✦ | Soil Import and Site Elements | 60 days | Fri 4/20/18 | Thu 7/12/18 | | | | | | | | | | | | | |
| 29 | ✦ | Soil Import and Placement | 60 days | Sun 6/17/18 | Thu 9/6/18 | | | | | | | | | | | | | |
| 30 | ✦ | Log Placement | 20 days | Sun 9/2/18 | Thu 9/27/18 | | | | | | | | | | | | | |
| 31 | ✦ | Rock Placement | 25 days | Sun 9/23/18 | Thu 10/25/18 | | | | | | | | | | | | | |
| 32 | ✦ | Surface Improvemen | 59 days | Fri 7/13/18 | Wed 10/3/18 | | | | | | | | | | | | | |
| 33 | ✦ | Playground Install | 25 days | Sun 10/21/18 | Thu 11/22/18 | | | | | | | | | | | | | |
| 34 | ✦ | Irrigation System | 30 days | Wed 6/27/18 | Tue 8/7/18 | | | | | | | | | | | | | |
| 35 | ✦ | Pathway Lighting Conduit and | 10 days | Sun 8/5/18 | Thu 8/16/18 | | | | | | | | | | | | | |
| 36 | ✦ | Curbing Placement and Fencing - South Side of Park | 10 days | Wed 7/11/18 | Tue 7/24/18 | | | | | | | | | | | | | |
| 37 | ✦ | Sidewalk Placement Southside and | 10 days | Wed 7/25/18 | Tue 8/7/18 | | | | | | | | | | | | | |

Project: Pre-Lim Schedule_9_19
Date: Sat 12/2/17

Task Split
Milestone
Project Summary
Inactive Task
Inactive Milestone

Inactive Summary
Manual Task
Duration-only
Manual Summary Rollup
Start-only
Finish-only

External Tasks
External Milestone
Deadline
Progress
Manual Progress



Martin's Park Project Schedule



| ID | Task Mode | Task Name | Duration | Start | Finish | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan |
|----|-----------|---|----------|--------------|--------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 38 | ✂ | North Side Curbing and Fencing | 10 days | Fri 7/13/18 | Thu 7/26/18 | | | | | | | | | | | | | |
| 39 | ✂ | North Side Concrete Walks | 10 days | Fri 7/27/18 | Thu 8/9/18 | | | | | | | | | | | | | |
| 40 | ✂ | Splash Pad Install | 10 days | Mon 7/23/18 | Fri 8/3/18 | | | | | | | | | | | | | |
| 41 | ✂ | Bridge Install | 25 days | Fri 8/17/18 | Thu 9/20/18 | | | | | | | | | | | | | |
| 42 | ✂ | Landscaping - Fall Planting | 45 days | Mon 9/3/18 | Fri 11/2/18 | | | | | | | | | | | | | |
| 43 | ✂ | Landscaping | 45 days | Mon 9/3/18 | Fri 11/2/18 | | | | | | | | | | | | | |
| 44 | ✂ | Main Pathway Placement | 5 days | Wed 10/10/18 | Tue 10/16/18 | | | | | | | | | | | | | |
| 45 | ✂ | Carpentry - Stairs and Deck | 15 days | Wed 8/8/18 | Tue 8/28/18 | | | | | | | | | | | | | |
| 46 | ✂ | Play Surfacing and Tile Install | 15 days | Wed 10/17/18 | Tue 11/6/18 | | | | | | | | | | | | | |
| 47 | ✂ | Place and Finish Sleep Street Sidewalks and Final | 10 days | Wed 11/7/18 | Tue 11/20/18 | | | | | | | | | | | | | |
| 48 | ✂ | Punch List and Close Out | 10 days | Wed 11/7/18 | Tue 11/20/18 | | | | | | | | | | | | | |

Task

Inactive Milestone | **Manual Task** | **External Tasks**

Project Summary | **Duration-only** | **Manual Summary Rollup** | **Deadline** | **Progress** | **Manual Progress**

Inactive Task | **Start-only** | **Finish-only**

Project: Pre-Lim Schedule_9_19
Date: Sat 12/2/17

CONTRACTOR STATISTICAL REPORT

Contractor: **MACKAY COMPANIES**

Cont ID: 11268

PROJECTS

Worked on Project

Date Range: 01/01/2013 - 05/04/2018

5/4/2018 7:26:25 AM

PAGE 1

BRIP Report #5

| PROJECTS | Worked on Project | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|-----------------------------------|-------------------|-------------|------------------|---------------|----------------|-------|------|-----|------|
| 23744 LITTLE SCOBBIE PLAYGROUND I | 08/01/2015 | | | | | | | | |
| 9770 | 10/24/2015 | | | | | | | | |
| Carpenter | | 17.0 | 0.0 0.0% | 12.5 73.5% | 0.0 0.0% | 2 | 0 | 1 | 0 |
| Cement Finisher | | 36.0 | 0.0 0.0% | 36.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |
| Equipment Operator | | 457.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 4 | 0 | 0 | 0 |
| Laborer | | 836.0 | 156.0 18.7% | 820.0 98.1% | 0.0 0.0% | 6 | 1 | 5 | 0 |
| 23744 LITTLE SCOBBIE PLAYGROUND I | Totals: | 1,346.0 | 156.0 11.6% | 868.5 64.5% | 0.0 0.0% | 13 | 1 | 7 | 0 |
| 42173 CHILDREN'S WHARF PARK IMPR | 09/09/2017 | | | | | | | | |
| 1E+0 | 04/28/2018 | | | | | | | | |
| Carpenter | | 2,324.5 | 1,024.0 44.1% | 1,366.0 58.8% | 984.0 42.3% | 12 | 3 | 4 | 1 |
| Cement Finisher | | 8.0 | 0.0 0.0% | 8.0 100.0% | 0.0 0.0% | 1 | 0 | 1 | 0 |
| Equipment Operator | | 2,283.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 6 | 0 | 0 | 0 |
| Iron Worker | | 768.0 | 0.0 0.0% | 40.0 5.2% | 0.0 0.0% | 5 | 0 | 1 | 0 |
| Laborer | | 3,611.5 | 1,880.0 52.1% | 1,891.0 52.4% | 0.0 0.0% | 11 | 2 | 6 | 0 |
| Mason | | 106.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 4 | 0 | 0 | 0 |
| 42173 CHILDREN'S WHARF PARK IMPR | Totals: | 9,102.0 | 2,904.0 31.9% | 3,305.0 36.3% | 984.0 10.8% | 39 | 5 | 12 | 1 |
| Contractor Totals | | | | | | | | | |
| MACKAY COMPANIES | Totals: | 10,448.0 | 3,060.0 29.3% | 4,173.5 39.9% | 984.0 9.4% | 52 | 6 | 19 | 1 |

CONTRACTOR STATISTICAL REPORT

Contractor: **ALLIED PILE DRIVING INC.**

Cont ID: 3231

PROJECTS

Worked on Project

Date Range: 01/01/2015 - 05/10/2018

5/10/2018 9:07:31 AM
PAGE 1

BRJP Report #5

| Project | Start Date | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. | |
|---------------------------------|------------|----------------|----------------------|---------------------------------|----------------------------|-----------------------------|-------------|-----------|----------|-----------|
| 42173 CHILDRENS WHARF PARK IMPR | 10/21/2017 | | | | | | | | | |
| 1E+0 | 10/21/2017 | | | | | | | | | |
| Equipment Operator | | 48.0 | 0.0 0.0% | 16.0 33.3% | 0.0 0.0% | 3 | 0 | 1 | 0 | |
| Oiler | | 16.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 | |
| Piledriver | | 114.0 | 0.0 0.0% | 16.0 14.0% | 16.0 14.0% | 7 | 0 | 1 | 1 | |
| 42173 CHILDRENS WHARF PARK IMPR | | Totals: | 0.0 0.0% | 32.0 18.0% | 16.0 9.0% | 11 | 0 | 2 | 1 | |
| BOSTON LANDING BRUINS HOCKEY B | 12/13/2014 | | | | | | | | | |
| 9713 | 01/03/2015 | | | | | | | | | |
| Equipment Operator | | 81.5 | 0.0 0.0% | 32.5 39.9% | 0.0 0.0% | 3 | 0 | 1 | 0 | |
| Piledriver | | 154.5 | 97.5 63.1% | 57.0 36.9% | 24.5 15.9% | 6 | 4 | 2 | 1 | |
| BOSTON LANDING BRUINS HOCKEY B | | Totals: | 97.5 41.3% | 89.5 37.9% | 24.5 10.4% | 9 | 4 | 3 | 1 | |
| CHAO CENTER PHASE II | 09/06/2014 | | | | | | | | | |
| 9643 | 01/17/2015 | | | | | | | | | |
| Equipment Operator | | 115.0 | 0.0 0.0% | 40.5 35.2% | 0.0 0.0% | 3 | 0 | 1 | 0 | |
| Piledriver | | 247.0 | 139.5 56.5% | 57.0 23.1% | 32.5 13.2% | 6 | 3 | 2 | 1 | |
| CHAO CENTER PHASE II | | Totals: | 139.5 38.5% | 97.5 26.9% | 32.5 9.0% | 9 | 3 | 3 | 1 | |
| Contractor Totals | | | | | | | | | | |
| ALLIED PILE DRIVING INC. | | Totals: | Total Hours 776.0 | Resident Hrs / % 237.0 30.5% | POC Hrs / % 219.0 28.2% | Female Hrs / % 73.0 9.4% | Emps. 29 | Res. 7 | POC 8 | Fem. 3 |

CONTRACTOR STATISTICAL REPORT

Contractor: **P.J. DIONNE CO INC.**

Cont ID: 8778

PROJECTS

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/4/2018 7:27:34 AM

PAGE 1

BRJP Report #5

| Project | Date | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|----------------------------------|------------|-------------|------------------|---------------|----------------|-------|------|-----|------|
| 7021 CHAPEL RENOVATIONS & NEW G | 06/04/2016 | | | | | | | | |
| 9857 | 11/26/2016 | | | | | | | | |
| Plumber | | 103.5 | 0.0 0.0% | 8.0 7.7% | 0.0 0.0% | 3 | 0 | 1 | 0 |
| 7021 CHAPEL RENOVATIONS & NEW G | Totals: | 103.5 | 0.0 0.0% | 8.0 7.7% | 0.0 0.0% | 3 | 0 | 1 | 0 |
| 7079 VERONICA SMITH SENIOR CENTE | 04/29/2017 | | | | | | | | |
| 1E+0 | 08/26/2017 | | | | | | | | |
| Plumber | | 118.5 | 0.0 0.0% | 3.0 2.5% | 0.0 0.0% | 4 | 0 | 1 | 0 |
| 7079 VERONICA SMITH SENIOR CENTE | Totals: | 118.5 | 0.0 0.0% | 3.0 2.5% | 0.0 0.0% | 4 | 0 | 1 | 0 |
| 7089 BCH - 1ST FLOOR WOMEN'S ROO | 07/22/2017 | | | | | | | | |
| 1E+0 | 11/04/2017 | | | | | | | | |
| Plumber | | 54.5 | 0.0 0.0% | 6.0 11.0% | 0.0 0.0% | 4 | 0 | 1 | 0 |
| 7089 BCH - 1ST FLOOR WOMEN'S ROO | Totals: | 54.5 | 0.0 0.0% | 6.0 11.0% | 0.0 0.0% | 4 | 0 | 1 | 0 |
| 7097 BOSTON CITY HALL LOBBY UPGR | 01/28/2017 | | | | | | | | |
| 9987 | 07/08/2017 | | | | | | | | |
| Plumber | | 116.0 | 0.0 0.0% | 66.0 56.9% | 0.0 0.0% | 6 | 0 | 2 | 0 |
| 7097 BOSTON CITY HALL LOBBY UPGR | Totals: | 116.0 | 0.0 0.0% | 66.0 56.9% | 0.0 0.0% | 6 | 0 | 2 | 0 |
| NEW BALANCE RESIDENTIAL / 125 GU | 02/18/2017 | | | | | | | | |
| 9835 | 04/14/2018 | | | | | | | | |
| Plumber | | 24,318.0 | 8,024.0 33.0% | 4,594.0 18.9% | 1,744.5 7.2% | 63 | 14 | 9 | 5 |
| NEW BALANCE RESIDENTIAL / 125 GU | Totals: | 24,318.0 | 8,024.0 33.0% | 4,594.0 18.9% | 1,744.5 7.2% | 63 | 14 | 9 | 5 |
| Contractor Totals | | | | | | | | | |
| P.J. DIONNE CO INC. | Totals: | 24,710.5 | 8,024.0 32.5% | 4,677.0 18.9% | 1,744.5 7.1% | 80 | 14 | 14 | 5 |

CONTRACTOR STATISTICAL REPORT

Contractor: **MCDONALD ELECTRICAL CORP.**

Cont ID: 9777

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

5/4/2018 7:28:54 AM

PAGE 1

PROJECTS

BRJRP Report #5

| Project Name | Cont ID | Start Date | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|-----------------------------------|---------|------------|-------------|------------------|---------------|----------------|-------|------|-----|------|
| 131 BEVERLY @ LOVE JOY WHARF | 9714 | 05/09/2015 | | | | | | | | |
| Electrician | | 05/23/2015 | 184.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 5 | 0 | 0 | 0 |
| Totals: | | | 184.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 5 | 0 | 0 | 0 |
| 33 CONGRESS STREET | 9854 | 01/15/2017 | | | | | | | | |
| Electrician | | 03/18/2018 | 14,347.2 | 4,551.5 31.7% | 3,984.0 27.8% | 0.0 0.0% | 42 | 8 | 6 | 0 |
| Totals: | | | 14,347.2 | 4,551.5 31.7% | 3,984.0 27.8% | 0.0 0.0% | 42 | 8 | 6 | 0 |
| BOSTON UNIVERSITY I.L.S.E. CENTER | 9762 | 07/17/2016 | | | | | | | | |
| Electrician | | 10/16/2016 | 298.0 | 8.0 2.7% | 64.0 21.5% | 104.0 34.9% | 7 | 1 | 1 | 2 |
| Totals: | | | 298.0 | 8.0 2.7% | 64.0 21.5% | 104.0 34.9% | 7 | 1 | 1 | 2 |
| D STREET HOTELS | 9631 | 08/10/2014 | | | | | | | | |
| Electrician | | 01/03/2016 | 54,898.0 | 19,067.0 34.7% | 8,215.0 15.0% | 2,714.0 4.9% | 72 | 15 | 8 | 3 |
| Totals: | | | 54,898.0 | 19,067.0 34.7% | 8,215.0 15.0% | 2,714.0 4.9% | 72 | 15 | 8 | 3 |
| GE NECCO BUILDING PROJECT | 1E+0 | 11/26/2017 | | | | | | | | |
| Electrician | | 02/26/2018 | 654.0 | 51.0 7.8% | 0.0 0.0% | 0.0 0.0% | 17 | 1 | 0 | 0 |
| Totals: | | | 654.0 | 51.0 7.8% | 0.0 0.0% | 0.0 0.0% | 17 | 1 | 0 | 0 |
| HOOD PARK | 1E+0 | 02/04/2018 | | | | | | | | |
| Electrician | | 04/15/2018 | 161.0 | 0.0 0.0% | 80.0 49.7% | 0.0 0.0% | 7 | 0 | 1 | 0 |
| Totals: | | | 161.0 | 0.0 0.0% | 80.0 49.7% | 0.0 0.0% | 7 | 0 | 1 | 0 |

CONTRACTOR STATISTICAL REPORT

Contractor: **MCDONALD ELECTRICAL CORP.**

Cont ID: 9777

PROJECTS

Worked on Project

Date Range: 01/01/2015 - 05/04/2018

BRJRP Report #5

| MOXY HOTEL | 03/25/2018 | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|----------------------------------|------------|-------------|------------------|----------------|----------------|-------|------|-----|------|
| E+0 | 04/15/2018 | | | | | | | | |
| Electrician | | 201.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 6 | 0 | 0 | 0 |
| Totals: | | 201.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 6 | 0 | 0 | 0 |
| PARCEL 1B | 01/30/2016 | | | | | | | | |
| 9852 | 03/11/2018 | | | | | | | | |
| Electrician | | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
| | | 75,375.0 | 16,914.5 22.4% | 16,897.5 22.4% | 5,302.5 7.0% | 101 | 23 | 18 | 6 |
| Totals: | | 75,375.0 | 16,914.5 22.4% | 16,897.5 22.4% | 5,302.5 7.0% | 101 | 23 | 18 | 6 |
| PARCEL 1B | | | | | | | | | |
| Totals: | | 75,375.0 | 16,914.5 22.4% | 16,897.5 22.4% | 5,302.5 7.0% | 101 | 23 | 18 | 6 |
| SOUTH BAY DEVELOPMENT PHASE II | 06/25/2017 | | | | | | | | |
| 1E-0 | 04/15/2018 | | | | | | | | |
| Electrician | | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
| | | 13,117.0 | 3,385.5 25.8% | 5,030.5 38.4% | 1,458.0 11.1% | 35 | 8 | 11 | 3 |
| Totals: | | 13,117.0 | 3,385.5 25.8% | 5,030.5 38.4% | 1,458.0 11.1% | 35 | 8 | 11 | 3 |
| THE WINSOR SCHOOL | 07/07/2013 | | | | | | | | |
| 9445 | 01/24/2016 | | | | | | | | |
| Electrician | | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
| | | 19,446.0 | 5,202.5 26.8% | 4,087.0 21.0% | 925.0 4.8% | 55 | 9 | 6 | 2 |
| Totals: | | 19,446.0 | 5,202.5 26.8% | 4,087.0 21.0% | 925.0 4.8% | 55 | 9 | 6 | 2 |
| THE WINSOR SCHOOL | | | | | | | | | |
| Totals: | | 19,446.0 | 5,202.5 26.8% | 4,087.0 21.0% | 925.0 4.8% | 55 | 9 | 6 | 2 |
| Contractor Totals | | | | | | | | | |
| MCDONALD ELECTRICAL CORP. | | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
| | | 178,681.7 | 49,180.0 27.5% | 38,358.0 21.5% | 10,503.5 5.9% | 347 | 65 | 51 | 16 |

CONTRACTOR STATISTICAL REPORT

Contractor: **XQUISITE LANDSCAPING**

Cont ID: 11248

PROJECTS

Worked on Project

Date Range: 01/01/2016 - 05/08/2018

5/8/2018 2:43:52 PM

PAGE 1

BRJRP Report #5

| Project | Start Date | End Date | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. | | |
|---|------------|------------|--------------------|------------------|-------------|----------------|---------|-------|-------|-------|----|---|
| 131 BEVERLY @ LOVE JOY WHARF 9714 | 11/06/2016 | 03/26/2017 | Total Hours | | | | | | | | | |
| | | | 388.0 | 0.0 | 48.0 | 12.4% | 0.0 | 0.0% | 5 | 0 | 1 | 0 |
| | | | Mason | 428.0 | 0.0 | 114.0 | 26.6% | 0.0 | 0.0% | 4 | 0 | 1 |
| Totals: | | | 816.0 | 0.0 | 162.0 | 19.9% | 9 | 0 | 2 | 0 | | |
| 200-300 FAN PIER 4 BLVD. 9879 | 11/12/2017 | 04/29/2018 | Total Hours | | | | | | | | | |
| | | | 402.5 | 0.0 | 0.0 | 0.0% | 0.0 | 0.0% | 3 | 0 | 0 | 0 |
| | | | Equipment Operator | 2,103.5 | 594.5 | 28.3% | 1,298.5 | 61.7% | 273.0 | 13.0% | 14 | 4 |
| Mason | 1,961.0 | 0.0 | 0.0% | 305.0 | 15.6% | 0.0 | 0.0% | 8 | 0 | 1 | 0 | |
| Totals: | | | 4,467.0 | 594.5 | 13.3% | 1,603.5 | 35.9% | 25 | 4 | 9 | 1 | |
| 2018 BPL JOHNSON BUILDING IMPRO 9537 | 04/30/2016 | 08/06/2016 | Total Hours | | | | | | | | | |
| | | | 171.5 | 0.0 | 0.0% | 0.0 | 0.0% | 2 | 0 | 0 | 0 | |
| | | | Equipment Operator | 1,776.5 | 482.5 | 27.2% | 622.0 | 35.0% | 0.0 | 0.0% | 23 | 1 |
| Mason | 1,415.5 | 0.0 | 0.0% | 350.0 | 24.7% | 0.0 | 0.0% | 8 | 0 | 2 | 0 | |
| Totals: | | | 3,363.5 | 482.5 | 14.3% | 972.0 | 28.9% | 33 | 1 | 5 | 0 | |
| BOSTON MEDICAL CENTER MENINO A 9640 | 09/18/2016 | 12/18/2016 | Total Hours | | | | | | | | | |
| | | | 61.0 | 0.0 | 0.0% | 0.0 | 0.0% | 2 | 0 | 0 | 0 | |
| | | | Equipment Operator | 575.0 | 48.0 | 8.3% | 131.0 | 22.8% | 48.0 | 8.3% | 9 | 1 |
| Mason | 152.0 | 0.0 | 0.0% | 0.0 | 0.0% | 0.0 | 0.0% | 3 | 0 | 0 | 0 | |
| Totals: | | | 788.0 | 48.0 | 6.1% | 131.0 | 16.6% | 14 | 1 | 2 | 1 | |

CONTRACTOR STATISTICAL REPORT

Contractor: **XQUISITE LANDSCAPING**

Cont ID: 11248

Worked on Project

Date Range: 01/01/2016 - 05/08/2018

5/8/2018 2:43:53 PM
PAGE 2

PROJECTS

BRIP Report #5

| Project | Start Date | End Date | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|---------------------------------|--------------------------|--------------------|--------------------|-------------------------|----------------------|-----------------------|--------------|-------------|------------|-------------|
| CHAO CENTER PHASE II 9643 | 08/16/2015 05/29/2016 | Equipment Operator | 599.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 2 | 0 | 0 | 0 |
| | | Laborer | 4,174.7 | 762.5 18.3% | 1,237.5 29.6% | 542.5 13.0% | 37 | 4 | 11 | 1 |
| | | Mason | 739.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 5 | 0 | 0 | 0 |
| Totals: | | | 5,513.2 | 762.5 13.8% | 1,237.5 22.4% | 542.5 9.8% | 44 | 4 | 11 | 1 |
| PARCEL 1B 9852 | 10/01/2017 03/04/2018 | Equipment Operator | 16.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 2 | 0 | 0 | 0 |
| | | Laborer | 340.0 | 64.0 18.8% | 118.0 34.7% | 32.0 9.4% | 13 | 2 | 4 | 1 |
| | | Mason | 146.0 | 0.0 0.0% | 45.0 30.8% | 0.0 0.0% | 3 | 0 | 1 | 0 |
| Totals: | | | 502.0 | 64.0 12.7% | 163.0 32.5% | 32.0 6.4% | 18 | 2 | 5 | 1 |
| SEAPORT SQUARE PARCEL 2 9795 | 08/06/2017 04/22/2018 | Equipment Operator | 764.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 4 | 0 | 0 | 0 |
| | | Laborer | 4,712.9 | 1,033.0 21.9% | 3,124.3 66.3% | 471.0 10.0% | 24 | 4 | 9 | 2 |
| | | Mason | 1,945.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 7 | 0 | 0 | 0 |
| Totals: | | | 7,422.4 | 1,033.0 13.9% | 3,124.3 42.1% | 471.0 6.3% | 35 | 4 | 9 | 2 |
| Contractor Totals | | | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
| XQUISITE LANDSCAPING | | | 22,872.1 | 2,984.5 13.0% | 7,393.3 32.3% | 1,366.5 6.0% | 178 | 16 | 43 | 6 |