

**Paris Village**  
***January 17, 2018***

**Developer:** East Boston CDC

**General Contractor:** Delphi Construction

**Construction Cost:** \$ 9,023,700

**Construction Period:** 08/17 – 09/18

**Construction Monitor:** Robert Woodson

**BRJP Goals:**      **50% Resident**      **25% People of Color**      **10% Female**

---

**Project Description:**

The East Boston CDC is proposing to create 32 new family sized rental housing units at 191 Paris Street in East Boston, of which all 32 will be affordable.

# Boston Employment Commission Project Review

## I. Overall Numerical Compliance

Report Run Date: 1/03/18

Includes Work Records from: 08/17 – 12/17

| # Workhours | # Workers | # Contractors | % Residents | % People of Color | % Female |
|-------------|-----------|---------------|-------------|-------------------|----------|
| 3,182       | 44        | 5             | 9%          | 15%               | 2%       |

## II. Numerical Compliance by Major Trades

Report Run Date: 1/03/18

Includes Work Records From: 08/17 – 12/17

| Trade              | # of Work hours | # of Workers | % Resident | % People of Color | % Female |
|--------------------|-----------------|--------------|------------|-------------------|----------|
| Carpenter          | 1,411           | 10           | 15%        | 6%                | 6%       |
| Equipment Operator | 494             | 10           | 0%         | 8%                | 0%       |
| Laborer            | 486             | 10           | 13%        | 42%               | 0%       |
| Piledriver         | 367             | 6            | 7%         | 39%               | 0%       |
| Iron Worker        | 325             | 5            | 0%         | 5%                | 0%       |

## III. Numerical Compliance by Major Contractor

Report Run Date: 1/03/18

Includes Work Records From: 05/16 – 12/17

| Contractor  | # of Work hours | # of Workers | % Resident | % People of Color | % Female |
|---|-----------------|--------------|------------|-------------------|----------|
| <b>Federal Concrete</b>   | 2,031           | 19           | 13%        | 9%                | 4%       |
| <i>Federal Concrete employs Carpenters, Laborers, and Iron Workers.</i>         |                 |              |            |                   |          |
| <b>Sea &amp; Shore Contracting</b>  | 621             | 10           | 4%         | 30%               | 0%       |
| <i>Sea &amp; Shore Contracting employs Equipment Operators and Piledrivers.</i> |                 |              |            |                   |          |
| <b>M.T. Mayo Corp.</b>  | 455             | 10           | 0%         | 24%               | 0%       |
| <i>M.T. Mayo Corp. employs Equipment Operators and Laborers.</i>                |                 |              |            |                   |          |
| <b>Marguerite Concrete</b>  | 40              | 4            | 0%         | 0%                | 0%       |
| <i>Marguerite Concrete employs Equipment Operators and Laborers.</i>            |                 |              |            |                   |          |
| <b>Wayne Griffin Electric</b>   | 35              | 1            | 0%         | 0%                | 0%       |
| <i>Wayne Griffin employs Electricians.</i>                                      |                 |              |            |                   |          |

# Boston Employment Commission Project Review

---

## **BRJP ISSUES:**

- The overall Boston Resident, People of Color, and Female workforce percentages fall well below the employment standards.

## **BRJP HI-LIGHTS:**

- 4 of the 5 reported Boston Residents have had residency successfully verified.
- Payrolls are currently being submitted on an average of 9 days.

## **RECOMMENDATIONS:**

- Non-compliant subcontractors, who are currently mobilized on site, should present a corrective action plan detailing how they plan to better meet the employment standards with the hours they have remaining.
- Continue to verify workers residency as soon as they arrive on site.
- Payrolls need to be submitted within 7 business days.

## ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by trade*
- PROJECT STATISTICAL REPORT *by contractor*
- HISTORY REPORT FOR CONTRACTORS
- BEST FAITH EFFORT DOCUMENTATION

Date Range: 07/01/2009 - 01/03/2018

BRJP Report #7

|  | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Empls | Resident | POC | Female |
|--|-------------|------------------|-------------|----------------|-------|----------|-----|--------|
|--|-------------|------------------|-------------|----------------|-------|----------|-----|--------|

|                              |         |             |           |           |    |   |   |   |
|------------------------------|---------|-------------|-----------|-----------|----|---|---|---|
| <b>Carpenter</b>             |         |             |           |           |    |   |   |   |
| Contractor: FEDERAL CONCRETE | 1,411.0 | 204.5 14.5% | 77.0 5.5% | 77.0 5.5% | 10 | 2 | 1 | 1 |
| Trade Totals                 | 1,411.0 | 204.5 14.5% | 77.0 5.5% | 77.0 5.5% | 10 | 2 | 1 | 1 |

|                                      |      |          |          |          |   |   |   |   |
|--------------------------------------|------|----------|----------|----------|---|---|---|---|
| <b>Electrician</b>                   |      |          |          |          |   |   |   |   |
| Contractor: WAYNE J GRIFFIN ELECTRIC | 35.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |
| Trade Totals                         | 35.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |

|                                     |       |          |            |          |    |   |   |   |
|-------------------------------------|-------|----------|------------|----------|----|---|---|---|
| <b>Equipment Operator</b>           |       |          |            |          |    |   |   |   |
| Contractor: M. T. MAYO CORP         | 255.0 | 0.0 0.0% | 0.0 0.0%   | 0.0 0.0% | 4  | 0 | 0 | 0 |
| Contractor: MARGUERITE CONCRETE     | 33.0  | 0.0 0.0% | 0.0 0.0%   | 0.0 0.0% | 3  | 0 | 0 | 0 |
| Contractor: SEA & SHORE CONTRACTING | 205.5 | 0.0 0.0% | 39.0 19.0% | 0.0 0.0% | 3  | 0 | 1 | 0 |
| Trade Totals                        | 493.5 | 0.0 0.0% | 39.0 7.9%  | 0.0 0.0% | 10 | 0 | 1 | 0 |

|                              |       |          |           |          |   |   |   |   |
|------------------------------|-------|----------|-----------|----------|---|---|---|---|
| <b>Iron Worker</b>           |       |          |           |          |   |   |   |   |
| Contractor: FEDERAL CONCRETE | 325.0 | 0.0 0.0% | 15.0 4.6% | 0.0 0.0% | 5 | 0 | 1 | 0 |
| Trade Totals                 | 325.0 | 0.0 0.0% | 15.0 4.6% | 0.0 0.0% | 5 | 0 | 1 | 0 |

|                                 |       |            |             |          |    |   |   |   |
|---------------------------------|-------|------------|-------------|----------|----|---|---|---|
| <b>Laborer</b>                  |       |            |             |          |    |   |   |   |
| Contractor: FEDERAL CONCRETE    | 294.5 | 64.0 21.7% | 98.0 33.3%  | 0.0 0.0% | 4  | 1 | 2 | 0 |
| Contractor: M. T. MAYO CORP     | 184.0 | 0.0 0.0%   | 108.0 58.7% | 0.0 0.0% | 5  | 0 | 1 | 0 |
| Contractor: MARGUERITE CONCRETE | 7.0   | 0.0 0.0%   | 0.0 0.0%    | 0.0 0.0% | 1  | 0 | 0 | 0 |
| Trade Totals                    | 485.5 | 64.0 13.2% | 206.0 42.4% | 0.0 0.0% | 10 | 1 | 3 | 0 |

Date Range: 07/01/2009 - 01/03/2018

BRIP Report #7

**Piledriver**

|                                     | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps | Resident | POC | Female |
|-------------------------------------|-------------|------------------|-------------|----------------|------|----------|-----|--------|
| Contractor: SEA & SHORE CONTRACTING | 367.0       | 25.5 6.9%        | 144.5 39.4% | 0.0 0.0%       | 6    | 1        | 3   | 0      |
| Trade Totals                        | 367.0       | 25.5 6.9%        | 144.5 39.4% | 0.0 0.0%       | 6    | 1        | 3   | 0      |

**Technician**

|                                     |      |          |          |          |   |   |   |   |
|-------------------------------------|------|----------|----------|----------|---|---|---|---|
| Contractor: SEA & SHORE CONTRACTING | 48.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |
| Trade Totals                        | 48.5 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |

**Utility Operator**

|                             |      |          |          |          |   |   |   |   |
|-----------------------------|------|----------|----------|----------|---|---|---|---|
| Contractor: M. T. MAYO CORP | 16.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |
| Trade Totals                | 16.0 | 0.0 0.0% | 0.0 0.0% | 0.0 0.0% | 1 | 0 | 0 | 0 |

|                       |         |            |             |           |    |   |   |   |
|-----------------------|---------|------------|-------------|-----------|----|---|---|---|
| <b>PROJECT TOTALS</b> | 3,181.5 | 294.0 9.2% | 481.5 15.1% | 77.0 2.4% | 44 | 4 | 9 | 1 |
|-----------------------|---------|------------|-------------|-----------|----|---|---|---|

PROJECT STATISTICAL REPORT

PARIS VILLAGE -- ID: 10096 Award Dept: ND3 Const Cost: \$9,023,760.00 Neigh: EAST BOSTON

GC: DELPHI CONSTRUCTION INC. -- ID: 12523

Date Range: 07/01/2009 - 01/03/2018

Worked on Project

BRJP Report #8

1/3/2018 3:28:20 PM

PAGE 1

| Company                  | Employee ID | Start Date         | End Date   | Total Hours        | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|--------------------------|-------------|--------------------|------------|--------------------|------------------|-------------|----------------|-------|------|-----|------|
| FEDERAL CONCRETE         | 11927       | 10/28/2017         | 12/23/2017 |                    |                  |             |                |       |      |     |      |
|                          |             |                    |            | <b>Total Hours</b> |                  |             |                |       |      |     |      |
|                          | 03          | Carpenter          |            | 1,411.0            | 204.5 14.5%      | 77.0 5.5%   | 77.0 5.5%      | 10    | 2    | 1   | 1    |
|                          | 14          | Iron Worker        |            | 325.0              | 0.0 0.0%         | 15.0 4.6%   | 0.0 0.0%       | 5     | 0    | 1   | 0    |
| FEDERAL CONCRETE         | 15          | Laborer            |            | 294.5              | 64.0 21.7%       | 98.0 33.3%  | 0.0 0.0%       | 4     | 1    | 2   | 0    |
|                          |             | <b>Totals:</b>     |            | 2,030.5            | 268.5 13.2%      | 190.0 9.4%  | 77.0 3.8%      | 19    | 3    | 4   | 1    |
| M. T. MAYO CORP          | 12561       | 08/26/2017         | 12/23/2017 |                    |                  |             |                |       |      |     |      |
|                          |             |                    |            | <b>Total Hours</b> |                  |             |                |       |      |     |      |
|                          | 10          | Equipment Operator |            | 255.0              | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 4     | 0    | 0   | 0    |
|                          | 15          | Laborer            |            | 184.0              | 0.0 0.0%         | 108.0 58.7% | 0.0 0.0%       | 5     | 0    | 1   | 0    |
| M. T. MAYO CORP          | 54          | Utility Operator   |            | 16.0               | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 1     | 0    | 0   | 0    |
|                          |             | <b>Totals:</b>     |            | 455.0              | 0.0 0.0%         | 108.0 23.7% | 0.0 0.0%       | 10    | 0    | 1   | 0    |
| MARGUERITE CONCRETE      | 10775       | 11/25/2017         | 12/23/2017 |                    |                  |             |                |       |      |     |      |
|                          |             |                    |            | <b>Total Hours</b> |                  |             |                |       |      |     |      |
|                          | 10          | Equipment Operator |            | 33.0               | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 3     | 0    | 0   | 0    |
|                          | 15          | Laborer            |            | 7.0                | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 1     | 0    | 0   | 0    |
| MARGUERITE CONCRETE      |             | <b>Totals:</b>     |            | 40.0               | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 4     | 0    | 0   | 0    |
|                          |             |                    |            |                    |                  |             |                |       |      |     |      |
| SEA & SHORE CONTRACTIN   | 12352       | 10/21/2017         | 11/18/2017 |                    |                  |             |                |       |      |     |      |
|                          |             |                    |            | <b>Total Hours</b> |                  |             |                |       |      |     |      |
|                          | 10          | Equipment Operator |            | 205.5              | 0.0 0.0%         | 39.0 19.0%  | 0.0 0.0%       | 3     | 0    | 1   | 0    |
|                          | 20          | Piledriver         |            | 367.0              | 25.5 6.9%        | 144.5 39.4% | 0.0 0.0%       | 6     | 1    | 3   | 0    |
| SEA & SHORE CONTRACTING, | 49          | Technician         |            | 48.5               | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 1     | 0    | 0   | 0    |
|                          |             | <b>Totals:</b>     |            | 621.0              | 25.5 4.1%        | 183.5 29.5% | 0.0 0.0%       | 10    | 1    | 4   | 0    |

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:55:34 PM

Contractor: **FEDERAL CONCRETE**

PAGE 1

Cont ID: 11927

Worked on Project

BRJP Report #5

| PROJECTS                                 | Worked on Project        | Total Hours    | Resident Hrs / %             | POC Hrs / %          | Female Hrs / %     | Emps.     | Res      | POC       | Fem.     |
|--|--------------------------|----------------|------------------------------|----------------------|--------------------|-----------|----------|-----------|----------|
| 132 CHESTNUT HILL AVE.<br>1E#0           | 12/16/2017<br>12/23/2017 | Total Hours    | Resident Hrs / %             | POC Hrs / %          | Female Hrs / %     | Emps.     | Res      | POC       | Fem.     |
|  |                          | 122.0          | 78.0 63.9%                   | 38.0 31.1%           | 0.0 0.0%           | 4         | 2        | 1         | 0        |
|  |                          | 40.0           | 0.0 0.0%                     | 0.0 0.0%             | 16.0 40.0%         | 2         | 0        | 0         | 1        |
|  |                          | 38.0           | 0.0 0.0%                     | 38.0 100.0%          | 0.0 0.0%           | 1         | 0        | 1         | 0        |
|  |                          | <b>Totals:</b> | <b>78.0 39.0%</b>            | <b>76.0 38.0%</b>    | <b>16.0 8.0%</b>   | <b>7</b>  | <b>2</b> | <b>2</b>  | <b>1</b> |
| 7012 DEARBORN S.T.E.M. ACADEMY<br>9800   | 08/25/2016<br>11/26/2016 | Total Hours    | Resident Hrs / %             | POC Hrs / %          | Female Hrs / %     | Emps.     | Res      | POC       | Fem.     |
|  |                          | 1,859.0        | 641.0 34.5%                  | 641.0 34.5%          | 304.0 16.4%        | 10        | 3        | 3         | 2        |
|  |                          | 1,119.0        | 356.0 31.8%                  | 380.0 34.0%          | 0.0 0.0%           | 18        | 2        | 4         | 0        |
|  |                          | 1,941.5        | 1,026.0 52.8%                | 1,296.0 66.8%        | 621.5 32.0%        | 7         | 3        | 4         | 1        |
|  |                          | <b>Totals:</b> | <b>4,919.5 2,023.0 41.1%</b> | <b>2,317.0 47.1%</b> | <b>925.5 18.8%</b> | <b>35</b> | <b>8</b> | <b>11</b> | <b>3</b> |
| 7018 BPL- JOHNSON BUILDING IMPRO<br>9537 | 02/14/2015<br>07/30/2016 | Total Hours    | Resident Hrs / %             | POC Hrs / %          | Female Hrs / %     | Emps.     | Res      | POC       | Fem.     |
|  |                          | 2,388.0        | 0.0 0.0%                     | 57.0 2.4%            | 21.0 0.9%          | 14        | 0        | 2         | 2        |
|  |                          | 13.0           | 0.0 0.0%                     | 0.0 0.0%             | 0.0 0.0%           | 1         | 0        | 0         | 0        |
|  |                          | 230.0          | 16.0 7.0%                    | 34.0 14.8%           | 0.0 0.0%           | 13        | 1        | 1         | 0        |
|  |                          | 1,914.0        | 0.0 0.0%                     | 1,870.0 97.7%        | 0.0 0.0%           | 8         | 0        | 3         | 0        |
|  |                          | <b>Totals:</b> | <b>4,545.0 16.0 0.4%</b>     | <b>1,961.0 43.1%</b> | <b>21.0 0.5%</b>   | <b>36</b> | <b>1</b> | <b>6</b>  | <b>2</b> |
| 7019 ELIOT UPPER SCHOOL<br>9668          | 04/30/2016<br>09/03/2016 | Total Hours    | Resident Hrs / %             | POC Hrs / %          | Female Hrs / %     | Emps.     | Res      | POC       | Fem.     |
|  |                          | 136.0          | 0.0 0.0%                     | 24.0 17.6%           | 0.0 0.0%           | 7         | 0        | 2         | 0        |
|  |                          | <b>Totals:</b> | <b>0.0 0.0%</b>              | <b>24.0 17.6%</b>    | <b>0.0 0.0%</b>    | <b>7</b>  | <b>0</b> | <b>2</b>  | <b>0</b> |



PROJECT STATISTICAL REPORT

PARIS VILLAGE -- ID: 10096 Award Dept: ND3 Const Cost: \$9,023,760.00 Neigh: EAST BOSTON

GC: DELPHI CONSTRUCTION INC. -- ID: 12623

Date Range: 07/01/2009 - 01/03/2018

Worked on Project

BRJP Report #8

1/3/2018 3:28:20 PM

PAGE 2

| 08 | Electrician | Wayne J Griffen Electric | 3220 | 09/03/2017<br>12/17/2017 | Total Hours | Resident Hrs / % | POC Hrs / % | Female Hrs / % | Emps. | Res. | POC | Fem. |
|----|-------------|--------------------------|------|--------------------------|-------------|------------------|-------------|----------------|-------|------|-----|------|
|    |             |                          |      |                          | 35.0        | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 1     | 0    | 0   | 0    |
|    |             |                          |      | Totals:                  | 35.0        | 0.0 0.0%         | 0.0 0.0%    | 0.0 0.0%       | 1     | 0    | 0   | 0    |
|    |             |                          |      | Project Totals:          | 3,181.5     | 294.0 9.2%       | 481.5 15.1% | 77.0 2.4%      | 87    | 8    | 18  | 2    |

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:55:34 PM  
PAGE 2

Contractor: **FEDERAL CONCRETE**

Cont ID: 11927

Worked on Project

BRJP Report #5

| PROJECTS                        | Worked on Project | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps.         | Res. | POC  | Fem. |
|---------------------------------|-------------------|-------------|------------------|---------------|----------------|---------------|------|------|------|
| 7035 PARIS STREET COMMUNITY CEN | 06/04/2016        |             |                  |               |                |               |      |      |      |
| 9809                            | 10/21/2017        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps.         | Res. | POC  | Fem. |
|                                 |                   | 396.0       | 0.0 0.0%         | 29.0 7.3%     | 0.0 0.0%       | 9             | 0    | 2    | 0    |
|                                 |                   | Carpenter   | 0.0              | 0.0%          | 0.0            | 0.0%          | 0    | 0    | 0    |
|                                 |                   | Iron Worker | 29.5 24.4%       | 67.0 55.4%    | 0.0 0.0%       | 11            | 1    | 3    | 0    |
|                                 |                   | Laborer     | 0.0 0.0%         | 0.0 0.0%      | 0.0 0.0%       | 2             | 0    | 0    | 0    |
|                                 |                   | Totals:     | 533.0            | 29.5 5.5%     | 96.0 18.0%     | 22            | 1    | 5    | 0    |
| 7042 JAMAICA PLAIN LIBRARY      | 11/14/2015        |             |                  |               |                |               |      |      |      |
| 9799                            | 06/18/2016        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps.         | Res. | POC  | Fem. |
|                                 |                   | 101.0       | 42.5 42.1%       | 32.0 31.7%    | 0.0 0.0%       | 6             | 1    | 2    | 0    |
|                                 |                   | Iron Worker | 42.5             | 42.1%         | 32.0           | 31.7%         | 0.0  | 0.0% | 0.0  |
|                                 |                   | Totals:     | 101.0            | 42.5 42.1%    | 32.0 31.7%     | 6             | 1    | 2    | 0    |
| 7042 JAMAICA PLAIN LIBRARY      | 04/01/2017        |             |                  |               |                |               |      |      |      |
| BARTLETT B.                     | 12/30/2017        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps.         | Res. | POC  | Fem. |
|                                 |                   | 4,202.9     | 1,879.0 44.7%    | 2,123.5 50.5% | 949.5 22.6%    | 28            | 10   | 12   | 4    |
|                                 |                   | Carpenter   | 1,102.0          | 789.0 71.6%   | 797.0 72.3%    | 0.0 0.0%      | 20   | 6    | 7    |
|                                 |                   | Iron Worker | 1,841.5          | 864.5 46.9%   | 1,695.5 92.1%  | 243.5 13.2%   | 13   | 6    | 9    |
|                                 |                   | Laborer     | 7,146.4          | 3,532.5 49.4% | 4,616.0 64.6%  | 1,193.0 16.7% | 61   | 22   | 28   |
|                                 |                   | Totals:     | 7,146.4          | 3,532.5 49.4% | 4,616.0 64.6%  | 1,193.0 16.7% | 61   | 22   | 28   |
| HARMON APARTMENTS               | 10/07/2017        |             |                  |               |                |               |      |      |      |
| TE-0                            | 12/16/2017        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps.         | Res. | POC  | Fem. |
|                                 |                   | 1,056.0     | 365.5 34.6%      | 405.0 38.4%   | 114.0 10.8%    | 12            | 5    | 4    | 2    |
|                                 |                   | Carpenter   | 499.0            | 0.0 0.0%      | 165.0 33.1%    | 0.0 0.0%      | 21   | 0    | 6    |
|                                 |                   | Iron Worker | 777.0            | 380.0 48.9%   | 309.0 39.8%    | 0.0 0.0%      | 8    | 3    | 2    |
|                                 |                   | Laborer     | 2,332.0          | 745.5 32.0%   | 879.0 37.7%    | 114.0 4.9%    | 41   | 8    | 12   |
|                                 |                   | Totals:     | 2,332.0          | 745.5 32.0%   | 879.0 37.7%    | 114.0 4.9%    | 41   | 8    | 12   |

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:55:35 PM  
PAGE 3

Contractor: **FEDERAL CONCRETE**

Cont ID: 11927

Worked on Project

BRJP Report #5

| PROJECTS                 | Worked on Project | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res. | POC | Fem. |
|--------------------------|-------------------|-------------|------------------|---------------|----------------|-------|------|-----|------|
| HARRISON TOWER           | 05/23/2015        |             |                  |               |                |       |      |     |      |
| 9712                     | 04/02/2016        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res. | POC | Fem. |
| Carpenter                |                   | 16.0        | 0.0 0.0%         | 0.0 0.0%      | 0.0 0.0%       | 1     | 0    | 0   | 0    |
| Laborer                  |                   | 15.5        | 0.0 0.0%         | 0.0 0.0%      | 0.0 0.0%       | 2     | 0    | 0   | 0    |
| HARRISON TOWER           |                   | Totals:     | 0.0 0.0%         | 0.0 0.0%      | 0.0 0.0%       | 3     | 0    | 0   | 0    |
| ORIENT HEIGHTS PHASE ONE | 03/25/2017        |             |                  |               |                |       |      |     |      |
| 9983                     | 12/23/2017        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res. | POC | Fem. |
| Carpenter                |                   | 6,825.5     | 1,907.5 27.9%    | 1,067.0 15.6% | 945.0 13.8%    | 31    | 6    | 4   | 4    |
| Iron Worker              |                   | 1,373.5     | 466.5 34.0%      | 651.5 47.4%   | 0.0 0.0%       | 26    | 5    | 8   | 0    |
| Laborer                  |                   | 3,286.5     | 2,098.0 63.8%    | 1,025.5 31.2% | 752.5 22.9%    | 18    | 8    | 6   | 2    |
| ORIENT HEIGHTS PHASE ONE |                   | Totals:     | 4,472.0 38.9%    | 2,744.0 23.9% | 1,697.5 14.8%  | 75    | 19   | 18  | 6    |
| PARIS VILLAGE            | 10/28/2017        |             |                  |               |                |       |      |     |      |
| 1E+0                     | 12/23/2017        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res. | POC | Fem. |
| Carpenter                |                   | 1,411.0     | 204.5 14.5%      | 77.0 5.5%     | 77.0 5.5%      | 10    | 2    | 1   | 1    |
| Iron Worker              |                   | 325.0       | 0.0 0.0%         | 15.0 4.6%     | 0.0 0.0%       | 5     | 0    | 1   | 0    |
| Laborer                  |                   | 294.5       | 64.0 21.7%       | 98.0 33.3%    | 0.0 0.0%       | 4     | 1    | 2   | 0    |
| PARIS VILLAGE            |                   | Totals:     | 268.5 13.2%      | 190.0 9.4%    | 77.0 3.8%      | 19    | 3    | 4   | 1    |
| PATRIOT HOMES PROJECT    | 08/22/2015        |             |                  |               |                |       |      |     |      |
| 9722                     | 10/29/2016        | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res. | POC | Fem. |
| Carpenter                |                   | 318.0       | 60.0 18.9%       | 0.0 0.0%      | 60.0 18.9%     | 7     | 1    | 0   | 1    |
| Iron Worker              |                   | 24.0        | 0.0 0.0%         | 0.0 0.0%      | 0.0 0.0%       | 3     | 0    | 0   | 0    |
| Laborer                  |                   | 148.0       | 80.0 54.1%       | 120.5 81.4%   | 0.0 0.0%       | 4     | 1    | 2   | 0    |
| PATRIOT HOMES PROJECT    |                   | Totals:     | 140.0 28.6%      | 120.5 24.6%   | 60.0 12.2%     | 14    | 2    | 2   | 1    |

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:55:35 PM

Contractor: **FEDERAL CONCRETE**

PAGE 4

Cont ID: 11927

Worked on Project

BRJP Report #5

**PROJECTS**

| PROJECTS                 | 06/04/2016<br>08/20/2016 | Total Hours | Resident Hrs / % | POC Hrs / %    | Female Hrs / % | Emps. | Res. | POC | Fem. |
|--------------------------|--------------------------|-------------|------------------|----------------|----------------|-------|------|-----|------|
| WHITTIER SCHOOL<br>9843  |                          |             |                  |                |                |       |      |     |      |
| Carpenter                |                          | 299.0       | 0.0 0.0%         | 0.0 0.0%       | 0.0 0.0%       | 3     | 0    | 0   | 0    |
| Laborer                  |                          | 160.0       | 144.0 90.0%      | 144.0 90.0%    | 0.0 0.0%       | 3     | 1    | 1   | 0    |
| WHITTIER SCHOOL          |                          | Totals:     | 144.0 31.4%      | 144.0 31.4%    | 0.0 0.0%       | 6     | 1    | 1   | 0    |
| <b>Contractor Totals</b> |                          | Totals:     | 11,491.5 33.4%   | 13,199.5 38.4% | 4,104.0 11.9%  | 332   | 68   | 93  | 21   |
| FEDERAL CONCRETE         |                          | Totals:     | 34,409.4         |                |                |       |      |     |      |

**CONTRACTOR STATISTICAL REPORT**

Contractor: **SEA & SHORE CONTRACTING**

ContID: 9946

Worked on Project

Date Range: 07/01/2009 - 01/08/2018

1/8/2018 2:55:54 PM

PAGE 1

**PROJECTS**

BRJP Report #5

| Contractor                         | Period                   | Total Hours        | Resident Hrs / %        | POC Hrs / %        | Female Hrs / %        | Emps.        | Res.        | POC        | Fem.        |
|------------------------------------|--------------------------|--------------------|-------------------------|--------------------|-----------------------|--------------|-------------|------------|-------------|
| BARTLETT B.<br>E+0                 | 03/11/2017<br>04/15/2017 |                    |                         |                    |                       |              |             |            |             |
|                                    | Equipment Operator       | 85.3               | 0.0 0.0%                | 0.0 0.0%           | 0.0 0.0%              | 2            | 0           | 0          | 0           |
|                                    | Piledriver               | 174.5              | 66.0 37.8%              | 40.5 23.2%         | 0.0 0.0%              | 4            | 1           | 1          | 0           |
| <b>Totals:</b>                     |                          | 259.8              | 66.0 25.4%              | 40.5 15.6%         | 0.0 0.0%              | 6            | 1           | 1          | 0           |
| PARCEL 24 SOUTH<br>9887            | 06/19/2016<br>08/06/2016 |                    |                         |                    |                       |              |             |            |             |
|                                    | Equipment Operator       | 202.5              | 0.0 0.0%                | 192.5 95.1%        | 0.0 0.0%              | 2            | 0           | 1          | 0           |
|                                    | Laborer                  | 16.5               | 0.0 0.0%                | 10.0 60.6%         | 0.0 0.0%              | 2            | 0           | 1          | 0           |
| <b>Totals:</b>                     |                          | 3.0                | 3.0 100.0%              | 0.0 0.0%           | 0.0 0.0%              | 1            | 1           | 0          | 0           |
| <b>PARCEL 24 SOUTH</b>             |                          | <b>Totals:</b>     | 3.0 1.4%                | 202.5 91.2%        | 0.0 0.0%              | 5            | 1           | 2          | 0           |
| <b>Contractor Totals</b>           |                          | <b>Total Hours</b> | <b>Resident Hrs / %</b> | <b>POC Hrs / %</b> | <b>Female Hrs / %</b> | <b>Emps.</b> | <b>Res.</b> | <b>POC</b> | <b>Fem.</b> |
| <b>SEA &amp; SHORE CONTRACTING</b> |                          | <b>Totals:</b>     | 69.0 14.3%              | 243.0 50.4%        | 0.0 0.0%              | 11           | 2           | 3          | 0           |

**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2009 - 01/08/2018

1/8/2018 2:56:16 PM

Contractor: **M. T. MAYO CORP**

PAGE 1

Cont ID: 12561

Worked on Project

BRJP Report #5

**PROJECTS**

| PARIS VILLAGE            | 08/26/2017 | Total Hours          | Resident Hrs / %             | POC Hrs / %                | Female Hrs / %             | Emps.       | Res.      | POC      | Fem.      |
|--------------------------|------------|----------------------|------------------------------|----------------------------|----------------------------|-------------|-----------|----------|-----------|
| ME+0                     | 12/23/2017 |                      |                              |                            |                            |             |           |          |           |
| Equipment Operator       |            | 255.0                | 0.0 0.0%                     | 0.0 0.0%                   | 0.0 0.0%                   | 4           | 0         | 0        | 0         |
| Laborer                  |            | 184.0                | 0.0 0.0%                     | 108.0 58.7%                | 0.0 0.0%                   | 5           | 0         | 1        | 0         |
| Utility Operator         |            | 16.0                 | 0.0 0.0%                     | 0.0 0.0%                   | 0.0 0.0%                   | 1           | 0         | 0        | 0         |
| PARIS VILLAGE            | Totals:    | 455.0                | 0.0 0.0%                     | 108.0 23.7%                | 0.0 0.0%                   | 10          | 0         | 1        | 0         |
| <b>Contractor Totals</b> |            |                      |                              |                            |                            |             |           |          |           |
| M. T. MAYO CORP          | Totals:    | Total Hours<br>455.0 | Resident Hrs / %<br>0.0 0.0% | POC Hrs / %<br>108.0 23.7% | Female Hrs / %<br>0.0 0.0% | Emps.<br>10 | Res.<br>0 | POC<br>1 | Fem.<br>0 |

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:56:46 PM

Contractor: **MARGUERITE CONCRETE**

PAGE 1

Cont ID: 10775 Worked on

Project

BRJP Report #5

**PROJECTS**

| Project Name                    | Period     | Total Hours    | Resident Hrs / %  | POC Hrs / %        | Female Hrs / %   | Emps.     | Res.     | POC       | Fem.     |
|---------------------------------|------------|----------------|-------------------|--------------------|------------------|-----------|----------|-----------|----------|
| 132 CHESTNUT HILL AVE.          | 11/11/2017 |                |                   |                    |                  |           |          |           |          |
| 1E+0                            | 12/23/2017 |                |                   |                    |                  |           |          |           |          |
| Carpenter                       |            | 186.0          | 40.0 21.5%        | 0.0 0.0%           | 0.0 0.0%         | 6         | 1        | 0         | 0        |
| Equipment Operator              |            | 24.0           | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 4         | 0        | 0         | 0        |
| Iron Worker                     |            | 48.0           | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 4         | 0        | 0         | 0        |
| Laborer                         |            | 48.0           | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 2         | 0        | 0         | 0        |
| <b>Totals:</b>                  |            | <b>306.0</b>   | <b>40.0 13.1%</b> | <b>0.0 0.0%</b>    | <b>0.0 0.0%</b>  | <b>16</b> | <b>1</b> | <b>0</b>  | <b>0</b> |
| 24353 HAYDEN STREET STAIRWAY RE | 09/09/2017 |                |                   |                    |                  |           |          |           |          |
| 1E+0                            | 11/25/2017 |                |                   |                    |                  |           |          |           |          |
| Cement Finisher                 |            | 221.5          | 26.5 12.0%        | 18.5 8.4%          | 0.0 0.0%         | 8         | 2        | 1         | 0        |
| Equipment Operator              |            | 20.5           | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 3         | 0        | 0         | 0        |
| Laborer                         |            | 280.0          | 0.0 0.0%          | 156.0 55.7%        | 0.0 0.0%         | 12        | 0        | 4         | 0        |
| <b>Totals:</b>                  |            | <b>522.0</b>   | <b>26.5 5.1%</b>  | <b>174.5 33.4%</b> | <b>0.0 0.0%</b>  | <b>23</b> | <b>2</b> | <b>5</b>  | <b>0</b> |
| 7012 DEARBORN S.T.E.M. ACADEMY  | 07/09/2016 |                |                   |                    |                  |           |          |           |          |
| 9800                            | 09/02/2017 |                |                   |                    |                  |           |          |           |          |
| Carpenter                       |            | 4.0            | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 1         | 0        | 0         | 0        |
| Cement Finisher                 |            | 1,090.0        | 88.5 8.1%         | 101.5 9.3%         | 10.0 0.9%        | 24        | 5        | 6         | 1        |
| Equipment Operator              |            | 207.5          | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 4         | 0        | 0         | 0        |
| Laborer                         |            | 1,104.5        | 0.0 0.0%          | 306.5 27.8%        | 0.0 0.0%         | 25        | 0        | 5         | 0        |
| <b>Totals:</b>                  |            | <b>2,406.0</b> | <b>88.5 3.7%</b>  | <b>408.0 17.0%</b> | <b>10.0 0.4%</b> | <b>54</b> | <b>5</b> | <b>11</b> | <b>1</b> |

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:56:46 PM

Contractor: **MARGUERITE CONCRETE**

PAGE 2

Cont ID: 10775 Worked on

## PROJECTS

Project

BRJP Report #5

| Project                          | Start Date | End Date   | Total Hours    | Resident Hrs / %   | POC Hrs / %        | Female Hrs / %   | Emps.     | Res      | POC       | Fem.     |
|----------------------------------|------------|------------|----------------|--------------------|--------------------|------------------|-----------|----------|-----------|----------|
| 7018 BPL- JOHNSON BUILDING IMPRO | 02/28/2015 | 06/18/2016 |                |                    |                    |                  |           |          |           |          |
| 9637                             |            |            | Total Hours    | Resident Hrs / %   | POC Hrs / %        | Female Hrs / %   | Emps.     | Res      | POC       | Fem.     |
| Carpenter                        |            |            | 236.0          | 0.0 0.0%           | 0.0 0.0%           | 0.0 0.0%         | 1         | 0        | 0         | 0        |
| Cement Finisher                  |            |            | 153.0          | 8.0 5.2%           | 8.0 5.2%           | 0.0 0.0%         | 9         | 1        | 1         | 0        |
| Equipment Operator               |            |            | 81.0           | 0.0 0.0%           | 0.0 0.0%           | 0.0 0.0%         | 5         | 0        | 0         | 0        |
| Laborer                          |            |            | 155.0          | 0.0 0.0%           | 0.0 0.0%           | 0.0 0.0%         | 10        | 0        | 0         | 0        |
| <b>Totals:</b>                   |            |            | <b>625.0</b>   | <b>8.0 1.3%</b>    | <b>8.0 1.3%</b>    | <b>0.0 0.0%</b>  | <b>25</b> | <b>1</b> | <b>1</b>  | <b>0</b> |
| 7035 PARIS STREET COMMUNITY CEN  | 06/04/2016 | 10/21/2017 |                |                    |                    |                  |           |          |           |          |
| 9809                             |            |            | Total Hours    | Resident Hrs / %   | POC Hrs / %        | Female Hrs / %   | Emps.     | Res      | POC       | Fem.     |
| Carpenter                        |            |            | 3.0            | 0.0 0.0%           | 0.0 0.0%           | 0.0 0.0%         | 1         | 0        | 0         | 0        |
| Cement Finisher                  |            |            | 221.5          | 44.0 19.9%         | 26.0 11.7%         | 0.0 0.0%         | 14        | 2        | 1         | 0        |
| Equipment Operator               |            |            | 73.5           | 0.0 0.0%           | 0.0 0.0%           | 0.0 0.0%         | 6         | 0        | 0         | 0        |
| Laborer                          |            |            | 143.0          | 0.0 0.0%           | 28.0 19.6%         | 0.0 0.0%         | 15        | 0        | 3         | 0        |
| <b>Totals:</b>                   |            |            | <b>441.0</b>   | <b>44.0 10.0%</b>  | <b>54.0 12.2%</b>  | <b>0.0 0.0%</b>  | <b>36</b> | <b>2</b> | <b>4</b>  | <b>0</b> |
| BARTLETT B.                      | 04/22/2017 | 12/30/2017 |                |                    |                    |                  |           |          |           |          |
| 9E#0                             |            |            | Total Hours    | Resident Hrs / %   | POC Hrs / %        | Female Hrs / %   | Emps.     | Res      | POC       | Fem.     |
| Carpenter                        |            |            | 14.0           | 14.0 100.0%        | 0.0 0.0%           | 0.0 0.0%         | 1         | 1        | 0         | 0        |
| Cement Finisher                  |            |            | 361.0          | 55.0 15.2%         | 133.0 36.8%        | 39.0 10.8%       | 22        | 2        | 5         | 1        |
| Equipment Operator               |            |            | 97.0           | 0.0 0.0%           | 0.0 0.0%           | 0.0 0.0%         | 6         | 0        | 0         | 0        |
| Field Engineer                   |            |            | 50.5           | 0.0 0.0%           | 46.0 91.1%         | 0.0 0.0%         | 2         | 0        | 1         | 0        |
| Laborer                          |            |            | 500.0          | 64.0 12.8%         | 114.0 22.8%        | 0.0 0.0%         | 24        | 1        | 6         | 0        |
| <b>Totals:</b>                   |            |            | <b>1,022.5</b> | <b>133.0 13.0%</b> | <b>293.0 28.7%</b> | <b>39.0 3.8%</b> | <b>55</b> | <b>4</b> | <b>12</b> | <b>1</b> |



**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:56:46 PM

Contractor: **MARGUERITE CONCRETE**

PAGE 3

Cont ID: 10775 Worked on

**PROJECTS**

Project

BRJP Report #5

| PROJECTS                 | Worked on  | Total Hours    | Resident Hrs / %  | POC Hrs / %        | Female Hrs / %   | Emps.     | Res.     | POC      | Fem.     |
|--------------------------|------------|----------------|-------------------|--------------------|------------------|-----------|----------|----------|----------|
| HARMON APARTMENTS        | 10/07/2017 |                |                   |                    |                  |           |          |          |          |
| 1E+0                     | 12/23/2017 | Total Hours    | Resident Hrs / %  | POC Hrs / %        | Female Hrs / %   | Emps.     | Res.     | POC      | Fem.     |
| Carpenter                |            | 106.0          | 40.0 37.7%        | 32.0 30.2%         | 0.0 0.0%         | 4         | 1        | 1        | 0        |
| Equipment Operator       |            | 26.5           | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 3         | 0        | 0        | 0        |
| Iron Worker              |            | 120.0          | 0.0 0.0%          | 8.0 6.7%           | 0.0 0.0%         | 4         | 0        | 1        | 0        |
| Laborer                  |            | 112.5          | 51.0 45.3%        | 63.0 56.0%         | 0.0 0.0%         | 7         | 2        | 3        | 0        |
| <b>Totals:</b>           |            | <b>365.0</b>   | <b>91.0 24.9%</b> | <b>103.0 28.2%</b> | <b>0.0 0.0%</b>  | <b>18</b> | <b>3</b> | <b>5</b> | <b>0</b> |
| HARRISON TOWER           | 06/13/2015 |                |                   |                    |                  |           |          |          |          |
| 9712                     | 03/26/2016 | Total Hours    | Resident Hrs / %  | POC Hrs / %        | Female Hrs / %   | Emps.     | Res.     | POC      | Fem.     |
| Laborer                  |            | 5.5            | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 1         | 0        | 0        | 0        |
| <b>Totals:</b>           |            | <b>5.5</b>     | <b>0.0 0.0%</b>   | <b>0.0 0.0%</b>    | <b>0.0 0.0%</b>  | <b>1</b>  | <b>0</b> | <b>0</b> | <b>0</b> |
| ORIENT HEIGHTS PHASE ONE | 04/08/2017 |                |                   |                    |                  |           |          |          |          |
| 9983                     | 10/14/2017 | Total Hours    | Resident Hrs / %  | POC Hrs / %        | Female Hrs / %   | Emps.     | Res.     | POC      | Fem.     |
| Cement Finisher          |            | 443.5          | 22.0 5.0%         | 22.0 5.0%          | 0.0 0.0%         | 17        | 1        | 1        | 0        |
| Cement Laborer           |            | 240.0          | 41.0 17.1%        | 24.0 10.0%         | 16.0 6.7%        | 6         | 3        | 2        | 1        |
| Field Engineer           |            | 87.5           | 0.0 0.0%          | 4.0 4.6%           | 0.0 0.0%         | 2         | 0        | 1        | 0        |
| Laborer                  |            | 828.5          | 16.0 1.9%         | 529.0 63.9%        | 0.0 0.0%         | 20        | 1        | 4        | 0        |
| Purpman                  |            | 134.0          | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 6         | 0        | 0        | 0        |
| <b>Totals:</b>           |            | <b>1,733.5</b> | <b>79.0 4.6%</b>  | <b>579.0 33.4%</b> | <b>16.0 0.9%</b> | <b>51</b> | <b>5</b> | <b>8</b> | <b>1</b> |
| PARIS VILLAGE            | 11/25/2017 |                |                   |                    |                  |           |          |          |          |
| 1E+0                     | 12/30/2017 | Total Hours    | Resident Hrs / %  | POC Hrs / %        | Female Hrs / %   | Emps.     | Res.     | POC      | Fem.     |
| Equipment Operator       |            | 33.0           | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 3         | 0        | 0        | 0        |
| Laborer                  |            | 7.0            | 0.0 0.0%          | 0.0 0.0%           | 0.0 0.0%         | 1         | 0        | 0        | 0        |
| <b>Totals:</b>           |            | <b>40.0</b>    | <b>0.0 0.0%</b>   | <b>0.0 0.0%</b>    | <b>0.0 0.0%</b>  | <b>4</b>  | <b>0</b> | <b>0</b> | <b>0</b> |

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/08/2016 - 01/08/2018

1/8/2018 2:56:46 PM

Contractor: **MARGUERITE CONCRETE**

PAGE 4

Cont ID: 10775

Worked on Project

BRJP Report #5

**PROJECTS**

| PROJECTS                     | 08/29/2015<br>10/29/2016 | Total Hours        | Resident Hrs / %        | POC Hrs / %          | Female Hrs / %        | Emps.        | Res.        | POC        | Fem.        |
|------------------------------|--------------------------|--------------------|-------------------------|----------------------|-----------------------|--------------|-------------|------------|-------------|
| <b>PATRIOT HOMES PROJECT</b> |                          |                    |                         |                      |                       |              |             |            |             |
| 9722                         |                          |                    |                         |                      |                       |              |             |            |             |
| Cement Finisher              |                          | 40.5               | 0.0 0.0%                | 0.0 0.0%             | 0.0 0.0%              | 5            | 0           | 0          | 0           |
| Equipment Operator           |                          | 11.0               | 0.0 0.0%                | 0.0 0.0%             | 0.0 0.0%              | 2            | 0           | 0          | 0           |
| Laborer                      |                          | 46.0               | 0.0 0.0%                | 8.0 17.4%            | 0.0 0.0%              | 6            | 0           | 1          | 0           |
| <b>Totals:</b>               |                          | <b>97.5</b>        | <b>0.0 0.0%</b>         | <b>8.0 8.2%</b>      | <b>0.0 0.0%</b>       | <b>13</b>    | <b>0</b>    | <b>1</b>   | <b>0</b>    |
| <b>WHITTIER SCHOOL</b>       |                          |                    |                         |                      |                       |              |             |            |             |
| 9843                         | 07/23/2016<br>01/28/2017 | Total Hours        | Resident Hrs / %        | POC Hrs / %          | Female Hrs / %        | Emps.        | Res.        | POC        | Fem.        |
| Cement Finisher              |                          | 8.0                | 0.0 0.0%                | 0.0 0.0%             | 0.0 0.0%              | 1            | 0           | 0          | 0           |
| Laborer                      |                          | 8.0                | 0.0 0.0%                | 0.0 0.0%             | 0.0 0.0%              | 1            | 0           | 0          | 0           |
| <b>Totals:</b>               |                          | <b>16.0</b>        | <b>0.0 0.0%</b>         | <b>0.0 0.0%</b>      | <b>0.0 0.0%</b>       | <b>2</b>     | <b>0</b>    | <b>0</b>   | <b>0</b>    |
| <b>Contractor Totals</b>     |                          | <b>Total Hours</b> | <b>Resident Hrs / %</b> | <b>POC Hrs / %</b>   | <b>Female Hrs / %</b> | <b>Emps.</b> | <b>Res.</b> | <b>POC</b> | <b>Fem.</b> |
| <b>MARGUERITE CONCRETE</b>   |                          | <b>7,580.0</b>     | <b>510.0 6.7%</b>       | <b>1,627.5 21.5%</b> | <b>65.0 0.9%</b>      | <b>298</b>   | <b>23</b>   | <b>47</b>  | <b>3</b>    |

**CONTRACTOR STATISTICAL REPORT**

Contractor: **WAYNE J GRIFFIN ELECTRIC**

Cont ID: 3220

Worked on Project

Date Range: 07/01/2009 - 01/08/2018

1/8/2018 2:57:10 PM

PAGE 1

**PROJECTS**

BRJP Report #5

|   |                          |             |                  |               |                |       |     |     |      |
|---|--------------------------|-------------|------------------|---------------|----------------|-------|-----|-----|------|
| 132 CHESTNUT HILL AVE.<br>E-10            | 10/01/2017<br>12/10/2017 | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res | POC | Fem. |
| Electrician                               |                          | 176.5       | 0.0 0.0%         | 20.5 11.6%    | 5.5 3.1%       | 5     | 0   | 2   | 1    |
| 132 CHESTNUT HILL AVE.                    |                          | Totals:     | 0.0 0.0%         | 20.5 11.6%    | 5.5 3.1%       | 5     | 0   | 2   | 1    |
| 6774 BRIGHTON BRANCH LIBRARY<br>9685      | 07/05/2009<br>01/23/2011 | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res | POC | Fem. |
| Electrician                               |                          | 3,338.5     | 1,076.5 32.2%    | 1,184.5 35.5% | 0.0 0.0%       | 8     | 2   | 3   | 0    |
| Technician                                |                          | 772.5       | 48.0 6.2%        | 288.0 37.3%   | 0.0 0.0%       | 9     | 1   | 2   | 0    |
| 6774 BRIGHTON BRANCH LIBRARY              |                          | Totals:     | 1,124.5 27.4%    | 1,472.5 35.8% | 0.0 0.0%       | 17    | 3   | 5   | 0    |
| 6972-A CENTRAL MAINT FACILITY TRU<br>9664 | 02/09/2014<br>11/22/2015 | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res | POC | Fem. |
| Electrician                               |                          | 2,604.0     | 226.0 8.7%       | 194.0 7.5%    | 40.0 1.5%      | 16    | 2   | 2   | 1    |
| Telephone/Data Inst.                      |                          | 407.8       | 0.0 0.0%         | 0.0 0.0%      | 0.0 0.0%       | 10    | 0   | 0   | 0    |
| 6972-A CENTRAL MAINT FACILITY TRU         |                          | Totals:     | 226.0 7.5%       | 194.0 6.4%    | 40.0 1.3%      | 26    | 2   | 2   | 1    |
| 7012 DEARBORN S. T. E. M. ACADEMY<br>9800 | 04/10/2016<br>11/26/2017 | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res | POC | Fem. |
| Electrician                               |                          | 12,778.0    | 3,865.5 30.3%    | 5,368.0 42.0% | 794.5 6.2%     | 23    | 7   | 9   | 1    |
| Telephone/Data Inst.                      |                          | 2,214.5     | 0.0 0.0%         | 95.0 4.3%     | 0.0 0.0%       | 6     | 0   | 1   | 0    |
| 7012 DEARBORN S. T. E. M. ACADEMY         |                          | Totals:     | 3,865.5 25.8%    | 5,463.0 36.4% | 794.5 5.3%     | 29    | 7   | 10  | 1    |
| 7018 BPL - JOHNSON BUILDING IMPRO<br>9637 | 11/23/2014<br>07/23/2016 | Total Hours | Resident Hrs / % | POC Hrs / %   | Female Hrs / % | Emps. | Res | POC | Fem. |
| Electrician                               |                          | 24,203.8    | 2,370.5 9.8%     | 4,197.3 17.3% | 1,220.5 5.0%   | 59    | 4   | 11  | 2    |
| Telephone/Data Inst.                      |                          | 3,020.0     | 0.0 0.0%         | 24.0 0.8%     | 16.0 0.5%      | 15    | 0   | 1   | 1    |
| 7018 BPL - JOHNSON BUILDING IMPRO         |                          | Totals:     | 2,370.5 8.7%     | 4,221.3 15.5% | 1,236.5 4.5%   | 74    | 4   | 12  | 3    |

**CONTRACTOR STATISTICAL REPORT**

Contractor: **WAYNE J GRIFFIN ELECTRIC**

Cont ID: 3220

Worked on Project

Date Range: 07/01/2009 - 01/08/2018

1/8/2018 2:57:10 PM

PAGE 2

**PROJECTS**

BRJP Report #5

| PROJECTS                    | Start Date               | Total Hours             | Resident Hrs / %                   | POC Hrs / %                   | Female Hrs / %                 | Emps.        | Res.       | POC       | Fem.      |
|-----------------------------|--------------------------|-------------------------|------------------------------------|-------------------------------|--------------------------------|--------------|------------|-----------|-----------|
| MOUNT PLEASANT HOME<br>8839 | 04/18/2010<br>12/18/2014 | Total Hours<br>8,999.0  | Resident Hrs / %<br>2,507.5 27.9%  | POC Hrs / %<br>3,805.0 42.3%  | Female Hrs / %<br>184.0 2.0%   | Emps.<br>54  | Res.<br>6  | POC<br>8  | Fem.<br>2 |
| Electrician                 |                          | 8,999.0                 | 2,507.5 27.9%                      | 3,805.0 42.3%                 | 184.0 2.0%                     | 54           | 6          | 8         | 2         |
| Technician                  |                          | 1,534.5                 | 0.0 0.0%                           | 51.5 3.4%                     | 51.5 3.4%                      | 11           | 0          | 1         | 1         |
| MOUNT PLEASANT HOME         | Totals:                  | 10,533.5                | 2,507.5 23.8%                      | 3,856.5 36.6%                 | 235.5 2.2%                     | 65           | 6          | 9         | 3         |
| PARIS VILLAGE<br>1E+0       | 09/03/2017<br>12/24/2017 | Total Hours<br>35.0     | Resident Hrs / %<br>0.0 0.0%       | POC Hrs / %<br>0.0 0.0%       | Female Hrs / %<br>0.0 0.0%     | Emps.<br>1   | Res.<br>0  | POC<br>0  | Fem.<br>0 |
| Electrician                 |                          | 35.0                    | 0.0 0.0%                           | 0.0 0.0%                      | 0.0 0.0%                       | 1            | 0          | 0         | 0         |
| PARIS VILLAGE               | Totals:                  | 35.0                    | 0.0 0.0%                           | 0.0 0.0%                      | 0.0 0.0%                       | 1            | 0          | 0         | 0         |
| SPENCER HOUSE II<br>9327    | 08/01/2014<br>12/28/2014 | Total Hours<br>2,575.5  | Resident Hrs / %<br>0.0 0.0%       | POC Hrs / %<br>0.0 0.0%       | Female Hrs / %<br>0.0 0.0%     | Emps.<br>15  | Res.<br>0  | POC<br>0  | Fem.<br>0 |
| Electrician                 |                          | 2,575.5                 | 0.0 0.0%                           | 0.0 0.0%                      | 0.0 0.0%                       | 15           | 0          | 0         | 0         |
| SPENCER HOUSE II            | Totals:                  | 2,575.5                 | 0.0 0.0%                           | 0.0 0.0%                      | 0.0 0.0%                       | 15           | 0          | 0         | 0         |
| <b>Contractor Totals</b>    |                          |                         |                                    |                               |                                |              |            |           |           |
| WAYNE J GRIFFIN ELECTRIC    | Totals:                  | Total Hours<br>62,659.5 | Resident Hrs / %<br>10,094.0 16.1% | POC Hrs / %<br>15,227.8 24.3% | Female Hrs / %<br>2,312.0 3.7% | Emps.<br>232 | Res.<br>22 | POC<br>40 | Fem.<br>9 |



CITY OF BOSTON • MASSACHUSETTS  
MAYOR'S OFFICE OF ECONOMIC DEVELOPMENT  
OFFICE OF SMALL BUSINESS DEVELOPMENT

Martin J. Walsh  
Mayor

John Barros  
Chief

## Boston Residents Jobs Policy Office Corrective Action Form

Project Name: Paris Village

Subcontractor Name: M.T. Mayo Corp.

Overall Project Completion Percentage: 25%

Hours Remaining on Project: N/A

Number of workers currently on site: 0

Composition of workforce on site: Caucasian/Filipino minority

Detail what best faith efforts will be implemented to better meet the employment standards:

We have interviewed 3 candidates to date.

The last candidate Jeremiah Sullivan seems

to be best suited candidate so far. We are currently

checking on his references



CITY OF BOSTON • MASSACHUSETTS  
MAYOR'S OFFICE OF ECONOMIC DEVELOPMENT  
OFFICE OF SMALL BUSINESS DEVELOPMENT

Martin J. Walsh  
Mayor

John Barros  
Chief

## Boston Residents Jobs Policy Office Corrective Action Form

Project Name: Paris Village

Subcontractor Name: Marguerite Concrete

Overall Project Completion Percentage: ~ 80%

Hours Remaining on Project: ~ 368 hours

Number of workers currently on site: 0

Composition of workforce on site: N/A

Detail what best faith efforts will be implemented to better meet the employment standards:

Marguerite anticipates making a best faith effort to meet the employment standards for this project. Currently, we have 1 employee onsite intermittently (32 hours as of week ending 12/9). The bulk of Marguerite's work is slab and sidewalk finishing in 2018



CITY OF BOSTON • MASSACHUSETTS  
MAYOR'S OFFICE OF ECONOMIC DEVELOPMENT  
OFFICE OF SMALL BUSINESS DEVELOPMENT

Martin J. Walsh  
Mayor

John Barros  
Chief

## Boston Residents Jobs Policy Office Corrective Action Form

Project Name: Paris Village

Subcontractor Name: Federal Concrete

Overall Project Completion Percentage: 77%

Hours Remaining on Project: 610

Number of workers currently on site: we are offsite at this time

Composition of workforce on site: none

Detail what best faith efforts will be implemented to better meet the employment standards:

Our plan is to have a female resident go back as a laborer for the 150 hours left onsite for that Trade.  
We also plan to have a minority resident go back as an Iron worker for the 160 hours left onsite for that trade.

By adding these hours to the hours we have previously worked we anticipate finishing the project with the following percentages;

18%          Minority

9%            Female

22%          Resident

We recognize that we will not meet the goals for the project and this does not reflect our normal past performance. Unfortunately, we had a staff change during the execution of this project. Due to the large volume of work that was occurring at this time and our need to hire and train a new employee, our compliance oversight suffered.

We now have the new employee in place and we are back on track. Our goal is to maintain our reputation and philosophy of being inclusive and having a diverse workforce on all of our projects.