# Omni Hotel August 19, 2020

**Developer:** The Davis Company

**Development Impact Project Plan (DIPP)** 

**General Contractor:** John Moriarty & Associates

**Construction Cost:** \$ 400,000,000.00 **Construction Period:** 10/2018 – 02/2021

**Construction Monitor:** Manuel Barbosa

**Completion Percentage: 50%** 

BRJP Goals: 50% Resident 25% People of Color 10% Female

#### **Project Description:**

This project is located at 440 Summer Street, South Boston, MA.

The Davis Companies and Omni Hotels Management Corporation, have proposed the construction of two 21-story hotel towers with a connecting podium on a site owned by the Massachusetts Port Authority ("Massport"). The Summer Street Hotel project will contain approximately 788,500 sf to be comprised of approximately 1,054 hotel rooms, ballrooms, function rooms, meeting spaces, restaurant/retail space, and together with public realm improvements.

#### I. Overall Numerical Compliance

Report Run Date: 08/05/2020

Includes Work Records from: 10/07/2018 - 08/02/2020

| #         | #       | #           | %         | %               | %      |
|-----------|---------|-------------|-----------|-----------------|--------|
| Workhours | Workers | Contractors | Residents | People of Color | Female |
| 413,237   | 1,380   | 30          | 28%       | 32%             |        |

#### II. Numerical Compliance by Major Trades

Report Run Date: 08/05/2020

Includes Work Records From: 10/07/2018 - 08/02/2020

| Trade                 | # of<br>Work hours | # of<br>Workers | %<br>Resident | %<br>People of Color | %<br>Female |  |  |
|-----------------------|--------------------|-----------------|---------------|----------------------|-------------|--|--|
| Laborers              | 121,557            | 269             | 35%           | 29%                  | 9%          |  |  |
| Carpenters            | 83,807             | 250             | 30%           | 33%                  | 7%          |  |  |
| Iron Workers          | 77,873             | 229             | 25%           | 39%                  | 7%          |  |  |
| Electricians          | 41,187             | 85              | 24%           | 39%                  | 11%         |  |  |
| Equipment<br>Operator | 32,139             | 79              | 13%           | 16%                  | 12%         |  |  |

### **III. Numerical Compliance by Major Contractor**

Report Run Date: 08/05/2020

Includes Work Records From: 10/07/2018 - 08/02/2020

| Contractor  | # of Wrkhrs | # of<br>Workers | %<br>Resident | %<br>People of Color | %<br>Female |  |  |
|---|-------------|-----------------|---------------|----------------------|-------------|--|--|
| S & F Concrete  | 100,980     | 319             | 27%           | 33%                  | 5%          |  |  |
| S & F Concrete employs carpenters, Cement Finishers, Equipment Operators, Laborers, & Masons. |             |                 |               |                      |             |  |  |
| John Moriarty & Associates  | 46,770      | 33              | 51%           | 30%                  | 12%         |  |  |
| John Moriarty & Associates employs Carpenters and Laborers.                                   |             |                 |               |                      |             |  |  |
| State Electric  | 39,587      | 78              | 21%           | 36%                  | 11%         |  |  |
| State Electric employs Electricians.  |             |                 |               |                      |             |  |  |
| Regis Steel   | 38,079      | 77              | 25%           | 40%                  | 5%          |  |  |
| Regis Steel employs Iron Workers.   |             |                 |               |                      |             |  |  |
| J. Derenzo  | 31,382      | 71              | 26%           | 16%                  | 10%         |  |  |
| J. Derenzo employs Equipment Operators and Laborers.  |             |                 |               |                      |             |  |  |

#### **BRJP Highlights and Concerns:**

- I would like to commend John Moriarty & Associates for "driving the bus" on this project and showing a commitment to meeting the workforce goals as a performing subcontractor. (51% -30% -12%)
- J.Derenzo has taken strides in meeting the female numbers at 10%
- Payroll submission had been submitted at an excellent time of 5 days.
- 231/244 Boston Residents have been verified (94%). Please continue the strong success of verifying Boston Residents as soon as they start on site.
- Continue engaging underperforming subcontractors by having them provide a corrective action plan to better meet the employment standards.
- Continue Exceptional efforts providing documentation for best faith efforts.
- With the most hours worked, S&F has underperformed on Boston Residency (27%) and Female participation (5%). Improvements have to be made in this area for project to be successful.

## **ATTACHMENTS:**

- PROJECT STATISTICAL REPORT by trade
- PROJECT STATISTICAL REPORT by contractor
- HISTORY REPORT FOR TOP 5 MAJOR CONTRACTORS
  - o S&F Concrete
  - o John Moriarty & Associates
  - o State Electric
  - o Regis Steel
  - o J. Derenzo